

Lynn Peterson Secretary of Transportation

March 2, 2015

Transportation Building 310 Maple Park Avenue S.E. P.O. Box 47300 Olympia, WA 98504-7300 360-705-7000 TTY: 1-800-833-6388 www.wsdot.wa.gov

SENT VIA EMAIL

Director David Schumacher Office of Financial Management

Senator Curtis King, Chair Senate Transportation Committee

Representative Judy Clibborn, Chair House Transportation Committee

Dear Director Schumacher, Senator King, and Representative Clibborn:

This letter transmits to you the quarterly project delivery status reports for the sixth quarter of the 2013-2015 Biennium as directed by ESSB 5024 Section 313. A copy of the provision is attached.

In addition to the budget provision, two reports are attached. The first report provides status on scope, schedule, and budget for all capital projects in the 16 year TEIS project list through the quarter ending December 31, 2014. This report includes new projects added by WSDOT but does not include Public Transportation, which is not a capital program, and projects WSDOT is constructing for Sound Transit but are not funded by WSDOT. Brief explanations for variances have been provided according to the following:

- Cost: An estimated cost increase or decrease greater than \$250k or 10% of the budget amount for total cost and estimated 13-15 biennial expenditures, whichever is less.
- Schedule: A milestone delay that extends the project into the next calendar year in excess of a quarter.
- Scope: A proposed change in the nature of the work included in the project that deviates from the legislative intent of the project.

The second report is a list of projects charging to the nickel/TPA environmental mitigation reserve (OBI4ENV) BIN.

The format for these reports was designed to provide the information as directed in the proviso with input from OFM and Legislative staff. With regard to the presentation, layouts, and

Director Schumacher, Senator King, Representative Clibborn March 2, 2015 Page 2

notation included in the attached report, please consider milestone dates and expenditures shown on the reports are based on the 2014 LEAP list information, for reference purposes.

If you have questions on the attached material or need additional information, please contact me at 360-705-7121 or alexanja@wsdot.wa.gov.

Sincerely,

Jay Alexander Director

Capital Program Development and Management

ESSB 5024 Section 313, Quarterly Capital Project Provision:

"On a quarterly basis, the department of transportation shall provide to the office of financial management and the legislative transportation committees the following reports for all capital programs:

- 1) For active projects, the report must include:
 - a) A TEIS version containing actual capital expenditures for all projects consistent with the structure of the most recently enacted budget;
 - b) Anticipated cost savings, cost increases, reappropriations, and schedule adjustments for all projects consistent with the structure of the most recently enacted budget;
 - c) The award amount, the engineer's estimate, and the number of bidders for all active projects consistent with the structure of the most recently enacted budget;
 - d) Projected costs and schedule for individual projects that are funded at a programmatic level for projects relating to bridge rail, guard rail, fish passage barrier removal, roadside safety projects, and seismic bridges. Projects within this programmatic level funding must be completed on a priority basis and scoped to be completed within the current programmatic budget;
 - e) Highway projects that may be reduced in scope and still achieve a functional benefit;
 - f) Highway projects that have experienced scope increases and that can be reduced in scope;
 - g) Highway projects that have lost significant local or regional contributions that were essential to completing the project; and
 - h) Contingency amounts for all projects consistent with the structure of the most recently enacted budget.
- 2) For completed projects, the report must:
 - a) Compare the costs and operationally complete date for projects with budgets of twenty million dollars that are funded with preexisting funds to the original project cost estimates and schedule; and
 - b) Provide a list of nickel and TPA projects charging to the nickel/TPA environmental mitigation reserve (OBI4ENV) and the amount each project is charging.
- 3) For prospective projects, the report must:
 - a) Identify the estimated advertisement date for all projects consistent with the structure of the most recently enacted budget that are going to advertisement during the current fiscal biennium;
 - b) Identify the anticipated operationally complete date for all projects consistent with the structure of the most recently enacted budget that are going to advertisement during the current fiscal biennium; and
 - c) Identify the estimated cost of completion for all projects consistent with the structure of the most recently enacted budget that are going to advertisement during the fiscal current biennium."

							Fd	i			13-15 Bienniu								. (5) and (6)		Ct-t	
							Funa	ing Variance			_		Schedule					Awarded Contrac	ts ^(o)		Status	
SubProg	PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 13-15 Q6
11	100011P	SR 539/SR 9 Advanced Traveler Information System (ATIS)			2,711,000	2,469,902	(241,098)	3,070,000	2,829,100	(240,900)		2,330,220	10/7/2013		10/30/2014	-2	2,039,563	11/25/2013	1,875,189	3	х	
I1	100505A	I-5/Pierce Co Line to Tukwila Interchange - Add HOV Lanes	89,409,000	122,818,096				138,873,000	138,873,841	841			11/22/2004		7/16/2007		38,790,301	1/24/2005	35,846,519	5	х	
I1	100522B	I-5/Express Lane Automation			114,000	3,923	(110,077)	7,033,000	6,923,530	(109,470)		3,923	2/28/2011		7/23/2012		3,419,602	4/4/2011	3,419,556	3	х	The 13-15 and total project decrease due to savings at project closure.
I1	100537B	I-5/196th St (SR 524) Interchange - Build Ramps			1,730,000	1,088,161	(641,839)	32,583,000	31,941,590	(641,410)		453,456	4/26/2010		10/2/2011		31,389,405	6/28/2010	18,727,000	10	x	The 13-15 and total project decrease due to the retirement of a portion of the remaining risk reserve.
I1	100543M	I-5/SR 526 to Marine View Drive - Add HOV Lanes	246,286,000	219,236,562	32,000	22,578	(9,422)	220,050,000	220,040,615	(9,385)		22,578	12/1/2004		6/5/2008		184,992,868	5/3/2005	184,992,860	1	Х	The 13-15 and total project decrease due to savings at project closure.
11	100553N	I-5/172nd St NE (SR 531) Interchange - Rebuild Interchange	7,390,000	13,348,240	52,000	663	(51,337)	33,172,000	33,119,945	(52,055)		663	10/27/2008		11/13/2009		5,266,272	7/28/2004	7,117,432	5	x	The 13-15 and total project decrease due to savings at project closure.
I1	100589B	I-5/ITS Advanced Traveler Information Systems			64,000	108,665	44,665	2,614,000	2,665,369	51,369		103,397	12/19/2011		12/7/2012		5,848,658	3/21/2012	5,343,783	6	х	The 13-15 increase is due to unforseen underground obstructions.
11	100598C 100900F	I-5/Blaine Exit - Interchange Improvements SR 9/212th St SE to 176th St SE, Stage 3 - Add Lanes	62,373,000	2,500,000 62,290,000	313,000 11,940,000	268,698 7,225,436	(44,302) (4,714,564)	22,556,000 58,687,000	22,511,186 54,126,485	(44,814) (4,560,515)		245,869 6,851,376	11/30/2009 4/18/2011		10/29/2010 10/30/2013	1	2,046,132 32,543,139	5/21/2007 6/23/2011	1,994,482 24,297,000		X	The 13-15 and total project decrease due to savings at project closure. The 13-15 and total project decrease due to savings at project closure.
I1	100912F	SR 9/Marsh Road to 2nd Street Interchange - Widening	02,010,000	,,	299,000	192,910	(106,090)	650,000	544,105	(105,895)		135,380	11/7/2016		1/29/2020		02,010,200	0,20,2022	_ ,,,,,,,,,		x	PE phase decrease due to updated expenditure plan. Construction phase is
11	100914G	SR 9/SR 96 to Marsh Rd - Add Lanes and Improve Intersections			663,000	674,964	11,964	29,776,000	29,799,797	23,797		140,741	1/7/2008		11/25/2009		25,270,756	2/25/2008	18,877,586	7	v	unfunded.
																	23,270,730	2/23/2008	18,877,380	,	^	Project completed under budget.
I1	100916G	SR 9/Lake Stevens Way to 20th St SE - Improve Intersection			628,000	209,225	(418,775)	12,199,000	12,054,010	(144,990)		91,280	4/21/2008		7/29/2010						^	
I1	100917G	SR 9/Lundeen Parkway to SR 92 - Add Lanes and Improve Intersections			119,000	115,376	(3,624)	25,571,000	25,569,784	(1,216)		55,718	3/15/2010		12/31/2011		16,571,849	5/17/2010	10,921,000	9	Х	
I1	100921G	SR 9/SR 528 - Improve Intersection		·				7,847,000	7,846,543	(457)			7/6/2027		10/1/2028						Х	Savings were achieved by converting this intersection to a saving but the
11	100922G	CB 0/94th St NE /Catchall Board) Improve Intersection			16,244,000	5,836,086	(10,407,914)	17,034,000	6,765,606	(10,268,395)		5,052,175	10/14/2013	1	11/30/2014		5,021,873	2/26/2014	5,699,005	3		Savings were achieved by converting this intersection to a roundabout rather than expanding the signalized intersection. Savings will be redirected to the
11	1009220	SR 9/84th St NE (Getchell Road) Improve Intersection			10,244,000	3,030,000	(10,407,914)	17,034,000	0,703,000	(10,200,393)		3,032,173	10/14/2013	1	11/30/2014		3,021,673	2/20/2014	3,099,003	3	^	next highest priority project on the corridor.
I1	100928G	SR 9/SR 531-172nd St NE - Intersection Improvements			404,000	161,776	(242,224)	8,386,000	7,978,692	(407,308)		108,872	10/3/2011		10/3/2012		5,637,724	11/18/2011	4,995,958	13	х	Project completed under budget.
I1	101100F	SR 11/I-5 Interchange-Josh Wilson Rd - Rebuild Interchange			88,000	40,663	(47,337)	10,064,000	10,017,023	(46,977)		40,663	11/23/2009		10/9/2010		7,215,952	2/1/2010	4,794,882	13	х	The 13-15 and total project decrease due to savings at project closure.
I1	101100G	SR 11/Chuckanut Park and Ride - Build Park and Ride				(8,125)	(8,125)		11,843,739	11,843,739		(8,125)					3,540,189	2/10/2011	3,198,801	11	х	Project is complete. 13-15 amount is correction at final contract closeout.
I1	102039A	SR 20/Fredonia to I-5 - Add Lanes	83,315,000	84,798,211	49,000	1,905	(47,095)	102,596,000	102,547,072	(48,928)		1,905	11/20/2006		7/16/2009		16,127,215	2/16/2007	15,139,250	8	х	The 13-15 and total project decrease due to savings at project closure.
I1	109061D	I-90/Sunset I/C Modifications - Modify Facility to Full Access I/C	92,539,000	85,434,399	25,000	15,795	(9,205)	96,753,000	96,745,760	(7,240)		7,364	3/8/2010		11/9/2010		1,040,279	7/12/2004	1,061,739	1	х	The 13-15 and total project decrease due to savings at project closure.
11	116100C	SR 161/Jovita Blvd to S 360th St, Stage 2 - Widen to Five Lanes	29,639,000	27,351,770	20,000	2,262	(17,738)	26,038,000	26,011,830	(26,170)		2,262	9/27/2004		7/13/2006		18,093,644	12/23/2004	16,299,956	6	х	The 13-15 and total project decrease due to savings at project closure.
11	152040A	SR 520/W Lake Sammamish Parkway to SR 202, Stage 3 -	102,320,000	102,299,999	232,000	(779,924)	(1,011,924)	78,665,000	77,653,818	(1,011,182)		(780,513)	1/22/2007		12/6/2010		3,885,963	7/22/2005	3,475,442	7	v l	Project completed under budget.
11	152201C	Widening SR 522/I-5 to I-405 - Multimodal Improvements	9,681,000	20,859,324	5,000	5,432	432	22,540,000	22,541,409	1,409		3,101	6/26/2006		10/17/2007		4,037,658	9/8/2006	4,037,653		X	
11	152219A	SR 522/University of Washington Bothell - Build Interchange	3,001,000	27,826,998	22,000	56,261	34,261	46,735,000	46,769,060	34,060		56,261	10/15/2007		9/18/2009		31,307,541	1/17/2008	36,650,726	9	x	Minor increase at project closure.
11	152234E	SR 522/Snohomish River Bridge to US 2 - Add Lanes	108,685,000	110,637,309	38,188,000	35,336,843	(2.851.157)	145,516,000	145,520,995	4,995	2,233,438	27,008,566	4/12/2010		11/30/2014	1	22,322,279	6/1/2010		8	X	Risk reserve has been moved out of current biennium.
I1	153160A	SR 531/43rd Ave NE to 67th Ave. NE - Widening	535,000	661,400	604,000	979,922	375,922	1,417,000	1,793,351	376,351	,,	580,111			,		,- , -		-,-,-		x	The 13-15 and project total increase is due to the addition of local developer
11	153900M	SR 539/I-5 to Horton Road - Access Management	,		1,743,000	1,876,121	133,121	2,861,000	3,007,419	146,419		1,861,617	1/22/2013		12/20/2013	-1	1,542,438	4/8/2013	1,685,790	2	x	funds. Right of way and construction are not yet funded.
11	153902B	SR 539/Horton Road to Tenmile Road - Widen to Five Lanes	44,771,000	52,982,518	254,000	53,406	(200,594)	67,796,000	67,595,773	(200,227)		53,324	1/22/2007		11/19/2008		28,593,940	4/24/2007	31,466,232		х	The 13-15 and total project decrease due to savings at project closure.
I1	153910A	SR 539/Tenmile Road to SR 546 - Widening	90,650,000	85,576,600	1,914,000	1,840,039	(73,961)	103,645,000	103,501,117	(143,883)		396,613	12/17/2007		2/11/2010		22,334,031	3/13/2006	28,315,136		х	
I1	153915A	SR 539/Lynden-Aldergrove Port of Entry Improvements			7,527,000	5,923,712	(1,603,288)	8,904,000	7,360,517	(1,543,483)		5,722,071	11/18/2013	4	11/3/2014		3,803,077	5/7/2014	3,262,709	7	х	Advertised late due to delayed right of way certification. Project cost decrease
I1	190098U	SR 900/SE 78th St Vic to I-90 Vic - Widening and HOV	25,483,000	26,953,308	61,000	60,655	(345)	43,829,000	43,827,477	(1,523)		16,805	5/12/2008		4/14/2010		22,596,894	6/30/2008	19,354,287	7	х	is due to updated engineer's estimate and favorable bids.
11	1BI1001	SR 520/Bellevue Corridor Improvements - East End			3,757,000	1,401,102	(2,355,898)	4,500,000	3,972,794	(527,206)		1,201,102									x	Funding was deferred into 15-17 to align with current delivery schedule for PE. Construction is not funded. In addition, the 2012 Supplemental Budget-PROVISO (Fee-Bill) provided funds for SR 520/Bellevue Corridor Improvements-124th St. Interchange to complete IJR-Interchange Justification Report. This work was completed under budget and \$500K of savings has been released.
I1	2002910	US 2/N Wenatchee - Easy Street Feasibility Study			7,000	5,664	(1,336)	7,000	6,750	(250)		5,664									X	13-15 expenditures deferred to 15-17 per updated delivery plan.
11	202800D	SR 28/Jct US 2 and US 97 to 9th St, Stage 1 - New Alignment		47,300,000	6,462,000	5,285,843	(1,176,157)	54,658,000	53,940,415	(717,585)		4,635,019	9/21/2009		5/2/2012	18	979,622	10/19/2009	734,927		х	Partnership project with Douglas County. Project delayed due to need to re- advertize the project. Stage 1 was completed under budget. There are
I1	202802J	SR 28/Wenatchee to I-90 - Study	100,000	100,000	96,000	95,928	(72)	100,000	100,000												X	insufficient funds to construct stage 2.
11	202802J 202802V	SR 28/E End of the George Sellar Bridge - Construct Bypass	100,000	9,528,189	636,000	776,898	140,898	28,068,000	28,209,865	141,865		593,543	5/16/2011		5/23/2013		15,772,791	7/8/2011	16,363,378		X	The 13-15 and total increase is due to change orders and overruns at project
11	228500A	SR 285/George Sellar Bridge - Additional EB Lane		6,000,000	1,000	4,831	3,831	17,589,000	17,592,170	3,170		4,401	1/26/2009		6/24/2011		10,596,977	3/24/2009	12,884,988		x	closure. The 13-15 and total increase is due to change orders and overruns at project
11	228501X	SR 285/W End of George Sellar Bridge - Intersection		6,000,000	4,565,000	4,120,701	(444,299)	18,029,000	17,584,096	(444,904)		3,789,227	4/30/2012		11/15/2013	-1	10,182,525	6/18/2012	9,787,325		x	closure.
11	300344C	Improvements SR 3/Belfair Bypass - New Alignment		15,000,000	393,000	7,378	(385,622)	14,960,000	14,574,895	(385,105)		7,378	.,55,2012		11,10,2013		10,102,323	0, 10, 2012	3,.37,323		X	PE phase has completed the intended scope of design.
11	300544C	I-5/Grand Mound to Maytown - Add Lanes and Replace	76,805,335	76,206,000	872,000	419,361	(452,639)	115,725,000	115,271,956	(453,044)		163,951	12/10/2007		10/17/2011			1/25/2008	5,975,515		x	The 13-15 and total project decrease due to savings at project closure.
I1	300596L	Intersection I-5/Vicinity of Center Dr - Interchange Improvements	7,334,335	.,,	645,000	-,	(645,000)	893,000	248,171	(644,829)			6/9/2014		1/31/2015			, ,			х	The 13-15 and total project decrease due the deletion of the construction phase. Construction is being done under the JBLM corridor project.
11	300596M	I-5/Vicinity of Joint Base Lewis McChord - Install Ramp Meters			19,000		(19,000)	579,000		(579,000)			3/14/2011		3/8/2012		1,438,737	4/25/2011	1,640,565	2	х	The 13-15 and total project decrease due to savings at project closure which
14	2005007				15 742 000	19 224 540	2 402 510		21,868,627			16 402 005			4/20/2015						<u>, </u>	was achieved in 11-13. The 13-15 increase is due to advancement of funds from 15-17 to reflect
I1 I1	300596T 301636A	I-5/SR 510 to SR 512 - Mobility Improvements SR 16/I-5 to Tacoma Narrows Bridge - Add HOV Lanes	35,219,000	118,200,765	15,742,000 149,000	18,234,516 127,669	2,492,516 (21.331)	21,880,000 126,671,000	126,651,413	(11,373)		16,492,985 127,669	6/3/2013 3/29/2004		4/30/2015 3/6/2007		1,339,355 53,087,632	2/4/2013 2/7/2005	1,104,454 47,295,054		X	expected delivery. The 13-15 and total project decrease due to savings at project closure.
11	201036M	5 10/1 5 to Tucoma Marrows Bridge - Add Flov Laries	33,213,000	110,200,703	143,000	127,009	(21,331)	120,071,000	120,031,413	(13,367)		127,003	312312004		3/0/2007		33,007,032	2/1/2003	+1,233,U34	J	^	This project is operationally complete. Current biennium and total increased
I1	316118A	SR 161/24th St E to Jovita - Add Lanes	21,570,000	21,575,288	9,415,000	10,344,341	929,341	46,719,000	47,784,047	1,065,047		9,508,487	2/14/2011		5/15/2014	3	12,285,768	8/17/2011	11,927,624	4	х	to address utility conflicts, additional traffic control, minor right of way issues, additional drainage work in front of the Edgewood City Hall, and driveway egress issues.

SubDrog DIN Droject Title	nt Reserved r Risk ⁽²⁾ Biennial Expenditures to	Schedule	Advertisement	Operationally	Operationally		Awarded Contract	ts ^{(5) and (6)}		Status	
SubProd PIN Project Title	TRESERVED Expanditures to	l	Advertisement	Operationally	Operationally						
	Date	Advertisement 14LEGFIN	Variance (months)	Operationally Complete 14LEGFIN	Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress Future	Comments 13-15 Q6
11 316718A SR 167/SR 509 to I-5 Stage One - New Freeway 520,000 113,435,721 179,000 389,345 210,345 111,358,000 111,567,828 209,828	188,678									x	Project total increased to complete the remaining business relocation costs for parcel 3-09977 and for continued property management obligations on SR 167 for the previously acquired parcels. The relocation costs for the displaced business were higher than anticipated due to unique utility requirements.
11 3167185 SR 167/Tolling Feasibility Study 308,000 24,665 (283,335) 1,010,000 726,335 (283,665)	24,665									X	This study has been completed under budget.
I1 330216A SR 302/Elgin Clifton Rd to SR 16 - Corridor Study 5,000,000 83,000 82,882 (118) 2,500,000 2,500,000 I1 341015A SR 410/214th Ave E to 234th - Add Lanes 11,140,000 24,572,586 84,000 52,501 (31,499) 19,267,000 19,234,279 (32,721)	32,364 52,501	12/7/2009		9/9/2011		11,315,538	2/8/2010	6,783,945		X	The 13-15 and total project decrease due to savings at project closure.
I1 351025A SR 510/Yelm Loop - New Alignment 34,200,000 17,000 31,802 14,802 35,832,000 35,826,872 (5,128)	24,418	12/28/2009		10/20/2010		8,835,366	3/4/2010	4,146,936			The 13-15 increase is property management and taxes.
11 370401A SR 704/Cross Base Highway - New Alignment 30,000,000 0 40,891,000 40,885,371 (5,629)		3/31/2008		8/26/2009		8,684,673	6/16/2008	7,350,281	8	Х	A majority of this project is unfunded.
I1 400506A I-5/Columbia River Crossing/Vancouver - EIS 55,075,000 2,462,000 2,462,087 87 184,109,000 184,109,133 133	1,829,975					886,359	1/13/2011	811,204	3	Х	Current project scope has been completed. Bridge replacement project is not funded for construction.
I1 400506H I-5/NE 134th St Interchange (I-5/I-205) - Rebuild Interchange 40,000,000 54,999,998 32,472,000 25,044,813 (7,427,187) 92,963,000 85,970,983 (6,992,017)	23,711,998	5/2/2011		12/31/2014	-4	20,598,245	6/22/2011	19,949,910		х	Project was operationally complete early, and the biennial and total cost decrease is due to the retirement of risk reserves and savings.
11 400506 I-5/SR 501 Ridgefield Interchange - Rebuild Interchange 229,000 78,684 (150,316) 24,214,000 24,063,561 (150,439)	60,751	6/22/2009		1/5/2011		21,506,653	8/14/2009	15,794,702		X	The 13-15 and total project decrease due to savings at project closure. The 13-15 and total project decrease due to savings at project closure.
11 400510A I-5/SR 432 Talley Way Interchanges - Rebuild Interchanges 488,000 298,903 (189,097) 35,268,000 35,079,350 (188,650)	91,236	9/28/2009		11/1/2011		30,928,999	12/15/2009	20,528,756		X	0p.,
11 400599R		12/26/2006		10/16/2008		30,434,114	2/16/2007	28,394,392	7	X	Project was completed and removed from the list. 13-15 planned expenditures deferred to 15-17 as necessary to address
I1 401409W SR 14/Camas Washougal - Add Lanes and Build Interchange 1,228,000 894,441 (333,559) 48,657,000 48,521,173 (135,827)	711,467	3/7/2011		10/23/2012		34,500,833	4/18/2011	28,618,804	9	x	damages, administrative settlements, and labor costs to close out the right of
I1 501203X US 12/Frenchtown Vicinity to Walla Walla - Add Lanes 45,405,875 376,000 208,293 (167,707) 51,704,000 51,694,884 (9,116)	111,620	12/17/2007		7/23/2010		43,457,428	2/4/2008	33,732,740	8	x	way phase. Project has been completed. The 13-15 and total project decrease due to savings at project closure.
11 501204C US 12/SR 124 to McNary Pool - Add Lanes 11,800,000 12,202,506 6,000 6,292 292 12,092,000 12,091,649 (351)	1,470	10/4/2004		11/16/2005		253,599	10/5/2004	469,107		X	The 19 19 and total project decrease due to saving at project crosure.
11 502402E SR 24/l-82 to Keys Rd - Add Lanes 38,963,000 45,624,883 11,000 11,671 671 50,506,000 50,506,379 379 1 518202H 1-182/Road 100 Interchange Vicinity - Improvements 110,000 102,388 (7,612) 2,927,000 2,917,393 (9,607)	5,273	2/28/2005		6/28/2007		29,863,188	4/25/2005	33,963,845		X	
11 518202H I-182/Road 100 Interchange Vicinity - Improvements 110,000 102,388 (7,612) 2,927,000 2,917,393 (9,607) 11 524002F SR 240/I-182 to Richland Y - Add Lanes 30,521,000 22,141,304 3,000 2,574 (426) 22,447,000 22,446,480 (520)	102,388	3/26/2007 2/24/2003		7/14/2009 6/7/2007		783,775 32,815,309	4/30/2007 2/23/2005	822,271 30,473,331		X	The 13-15 and total project decrease due to savings at project closure.
11 524002G SR 240/Richland Y to Columbia Center I/C - Add Lanes 36,698,000 43,222,744 24,000 24,005 5 41,008,000 41,007,675 (325)	13,964	12/20/2004		6/7/2007		32,815,309	2/23/2005	30,473,331		Х	
11 5823015 SR 823/Selah Vicinity - Re-route Highway 26,000 21,566 (4,434) 9,104,000 9,098,996 (5,004)	15,583 23,105 788,420	1/20/2004		5/10/2012 10/2/2012		4,887,185 8,131,783	11/18/2010 2/3/2005	3,573,162 9,986,897		X	The 13-15 and total project decrease due to savings at project closure.
IIS 395/NSC-IIS 2 to Wandermere and IIS 2 lowering - New										<u> </u>	
Alignment	052,511 308,581	8/18/2008		6/13/2012		15,981,163	7/18/2006	17,235,525		X	
11 609049N I-90/Sullivan Rd to Barker Rd - Additional Lanes 287,000 287,004 4 19,123,000 19,123,365 365	1,069,922	9/27/2010		6/19/2012 10/8/2012		17,891,733 64,553,797	6/21/2010	14,949,578 50,778,923		X	The West Fork Hylebos Creek Fish passage barrier project (mitigation for triangle project) is experiencing delays related to nearby fish weirs and the fish passage barrier lawsuit.
I1 816701B SR 167 HOT Lanes Pilot Project - Managed Lanes 13,780,000 63,000 42,586 (20,414) 18,807,000 18,786,227 (20,773)	42,586	3/26/2007		5/3/2008		5,925,731	6/11/2007	7,087,088	3	х	The 13-15 and total project decrease due to savings at project closure.
I1 816701E SR 167/Express Toll Lanes Continuous Access 536,000 536,400 400 536,000 536,400 400	385,568	4/7/2014		4/1/2015	-8	208,475	6/3/2014	242,025	2	х	
11 816719A SR 167/S 180th St to I-405 - SB Widening 18,837,000 18,836,625 (375)		2/16/2007		12/11/2009		87,501,003	6/20/2007	91,500,005		Х	
I1 840502B I-405/SR 181 to SR 167 - Widening 135,840,000 2,096,000 170,940 (1,925,060) 142,366,000 141,090,931 (1,275,069)	75,866	2/16/2007		12/11/2009		11,888,455	10/16/2006	12,539,193	6	х	The 13-15 and total project decrease due to savings at project closure.
11 840503A I-405/I-5 to SR 181 - Widening 49,000 20,000 21,989,000 21,989,000 21,959,014 (29,986)	20,000	2/16/2007		12/11/2009		87,501,003	6/20/2007	91,500,005	3	х	The 13-15 and total project decrease due to savings at project closure.
I1 840509A I-405/112th Ave SE to I-90 - NB Widening 19,954,557 19,954,557						125,000,000	2/16/2007	124,000,000	3	х	Project is complete and was removed from 14LEGFIN. WSDOT is proposing to keep the project on the list to track total expenditures for Nickel/TPA on 405 corridor.
I1 840541F I-405/I-90 to SE 8th St - Widening 187,968,200 5,081,000 239,785 (4,841,215) 179,663,000 179,670,692 7,692	178,269	10/6/2006		9/22/2009		125,000,000	2/16/2007	124,000,000	3	х	Placeholder funds for the Wilberton Pedestrian Bridge have been aged out of 13-15 pending development action by local interested parties.
I1	407,412	3/30/2009		5/22/2012		175,100,000	11/9/2009	107,500,000	3	х	Project was completed under budget. Savings have been aged out and set aside for the next highest priority on the corridor.
11 840552A	42,089	9/18/2006		11/24/2009		15,540,016	12/3/2007	13,866,639	7	Х	aside for the next highest phoney on the contaot.
I1 840561A I-405/SR 520 to SR 522 - Widening 163,735,000 81,190,990 81,190,990						42,361,058	5/23/2005	42,021,910	5	x	Project is complete and was removed from 14LEGFIN. WSDOT is proposing to keep the project on the list to track total expenditures for Nickel/TPA on 405 corridor.
I1 850919F SR 509/SR 518 Interchange - Signalization and Channelization 3,518,000 44,587 44,587 5,876,000 5,918,583 42,583	44,587	4/16/2007		6/3/2009		26,625,175	6/18/2007	26,631,266	3	х	Biennial and total increase at closure for the funded portion of this project.
I1	472,742	4/16/2007		6/3/2009		26,625,175	6/18/2007	26,631,266	3	х	
I2	5,606,373	10/13/2008		12/31/2010		53,746,892	1/29/2009	50,415,851		v	The project schedule and expenditure plan were revised to align with the
12 U33255C 3R 332/Califatio Islatio to F5 Corridor Improvements (1PA) 16,000,000 17,861,000 15,065,617 (2,335,363) 60,704,000 60,322,731 (361,209)	5,000,373	10/13/2008		12/31/2010		53,740,892	1/29/2009	50,415,851	4	^	current delivery plan. Cost decrease is mainly due to the removal of plant establish funds to another BIN. The biennial and total decrease reflects the accounting reimbursements made
12 100210E US 2/Bickford Avenue - Intersection Safety Improvements 8,329,000 269,266 (8,059,734) 11,021,000 2,745,634 (8,275,366)	232,415	4/2/2012		1/28/2014	-4	15,490,448	6/8/2012	14,311,311		х	by the Traffic Safety Commission to the department. The actual costs of the procect are reduced by WSTSC reimbursements. Completed early.
12 100224 US 2 High Priority Safety Project 163,000 122,399 (40,601) 9,094,000 9,061,210 (32,790) 12 100525A 1-5/Reverse Express Lane to/from SR 522 - Safety 653,000 653,000	97,947	3/8/2010 11/23/2009		10/30/2012 8/18/2010		4,326,328 480,236	4/28/2010 12/21/2009	2,932,708 468,993		X	The 13-15 and total project decrease due to savings at project closure. Project closed. No expenditures planned for 13-15.
12 100552W 1-5/Marysville to Stillaguamish River - ITS 1,000 911 (89) 3,818,000 3,817,281 (719)	911	4/27/2009		10/14/2010		15,556,522	6/15/2009	13,262,231			
12 100585Q I-5/36th St Vicinity to SR 542 Vicinity - Ramp Reconstruction 16,585,000 17,201,290 243,000 145,672 (97,328) 22,563,000 22,465,913 (97,087)	145,672	5/24/2010		10/3/2011		5,930,296	8/18/2010	4,439,672	10	x	The 13-15 and total project decrease due to savings at project closure.
12 100900V SR 9/176th St SE Vicinity to SR 96 - Add Signal and Turn Lanes 5,950,000 5,941,765 5,024,000 5,024,000		1/7/2008		11/25/2009		25,270,756	2/25/2008	18,877,586	7	х	Project closed. No expenditures planned for 13-15.
I2 100912G SR 9/Marsh Rd Intersection - Safety Improvements 14,000 (14,000) 6,206,000 6,192,120 (13,880)		1/7/2008		11/25/2009		25,270,756	2/25/2008	18,877,586	7	Х	Project completed under budget.
12 102017H SR 20/Libby Rd Vic to Sidney St Vic - Realignment and Widening 6,797,000 7,455,555 58,000 24,964 (33,036) 6,027,000 5,993,456 (33,544)	24,963	4/18/2011		9/17/2011		2,067,149	5/23/2011	2,269,936	3	х	
12 102027C SR 20/Quiet Cove Rd Vicinity to SR 20 Spur - Widening 12,281,000 16,920,182 29,116,000 29,116,645 645		5/7/2007		8/26/2009		5,613,363	6/25/2007	6,128,698		х	
12 109079A 1-90/EB Ramps to SR 202 - Construct Roundabout 932,000 940,443 4,000 65 (3,935) 1,842,000 1,838,414 (3,586)	65	1/8/2007		9/26/2007		1,137,689	2/16/2007	1,163,881		X	Project completed under budget.
12 120305G SR 203/Corridor Safety Improvements - King County 15,000 (15,000) 3,060,000 3,044,960 (15,040)	2542	11/16/2009		11/9/2010		3,880,708	1/4/2010	2,968,787		X	Project completed under budget. The 13-15 and total project decrease due to savings at project closure.
12 120311G SR 203/Corridor Safety Improvements - Snohomish County 13,000 2,542 (10,458) 1,745,000 1,734,714 (10,286)	2,542	11/16/2009		11/9/2010		3,880,708	1/4/2010	2,968,787		^	Project completed under budget.
12 154205G St. 542/54361 Costant to the to six 5 the intersections 79,000 25,612 (53,388) 5,855,000 5,823,709 (31,291)	20,615	1/31/2011		10/15/2011		3,485,513	3/7/2011	2,740,818	7	х	79-1

											13-13 Bleilillu								(5) and (6)			
							Fund	ing Variance		T			Schedule					Awarded Contract	S ^{(3) and (6)}		Status	
SubProg	PIN F	roject Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress Future	Comments 13-15 Q6
12 20	00200T	US 2/Stevens Pass Summit - Pedestrian Safety			1,000	128,119	127,119	3,176,000	3,303,352	127,352			11/16/2009		10/25/2010		2,511,247	12/21/2009	1,785,325	9	х	Increase due to Dept. of Revenue determination requiring additional sales tax payment.
12 200	0204M	US 2/Stevens Pass - Variable Message Signs			94,000	94,674	674	944,000	943,962	(38)		40,759	3/19/2012		10/18/2012	9	1,396,449	4/30/2012	1,407,513	6	х	Project completed late due to bundling with another project for efficiencies.
	1701E	SR 17/N of Moses Lake - Add Passing Lane		1,000,000	22,000		(22,000)	628,000	605,243	(22,757)			3/23/2009		8/31/2009		8,014,300	5/4/2009	6,235,235			The 13-15 and total project decrease due to savings at project closure.
	9700H 9700W	US 97/N of Daroga State Park - Turn Lanes US 97/Cameron Lake Road - Intersection Improvements			84,000 1,057,000	31,975 1,029,292	(52,025)	455,000 1,476,000	402,316 1,448,719	(52,684) (27,281)		31,953 980,764	11/5/2012 3/25/2013		8/1/2013 12/10/2013	1	289,102 903,909	12/10/2012 4/30/2013	227,055 889,550		X	The 13-15 and total project decrease due to savings at project closure.
	9790B	US 97A/North of Wenatchee - Wildlife Fence			1,037,000	1,023,232	(27,700)	2,241,000	1,440,715	(2,241,000)		300,704	3/9/2009		9/30/2010		837,550	6/8/2009	844,531	4		Project completed and closed. No expenditures planned for 13-15.
12 20	9790V	US 97A/North of Wenatchee - Ohme Gardens Roundabout			20,000	17,134	(2,866)	438,000	435,275	(2,725)		16,134	4/23/2012		10/19/2012		2,655,685	5/24/2012	2,891,203	2	х	The 13-15 and total project decrease due to savings at project closure.
	8201D	SR 282/Ephrata - Safety SR 161/Clear Lake N Rd to Tanwax Creek - Spot Safety		90,000	97,000		(97,000)	97,000		(97,000)			11/18/2013		10/31/2014		257.420	0/11/0010	251.000		X	Project cancelled due to re-prioritization. The 13-15 and total project decrease due to savings at project closure.
	.6130A	Improvements SR 302/Key Peninsula Highway to Purdy Vic - Safety &		3,000,000	46,000	928	(45,072)	2,096,000	2,050,918	(45,082)		928	7/16/2012	-	2/25/2013		867,488	8/14/2012	864,989		X	Project decrease is estimated savings.
	0215A	Congestion		5,000,007	3,319,000	3,055,268	(263,732)	5,022,000	4,687,627	(334,373)		2,742,051	2/18/2014	3	2/26/2015	-1	184,208	10/19/2010	151,215	2	X	·
12 35	0728A	SR 507/Vicinity East Gate Rd to 208th St E - Safety	2,095,000	2,017,559	94,000	17,656	(76,344)	2,820,000	2,758,174	(61,826)		17,656	9/12/2011		6/15/2012		383,299	9/26/2011	304,440	5	X	The 13-15 and total project decrease due to savings at project closure.
12 40	00507S	I-5/N Fork Lewis River Bridge to Todd Road Vicinity - Safety		2,423,136	24,000	24,088	88	964,000	964,634	634		1,239	5/2/2011		7/5/2012		5,157,579	6/27/2011	4,250,250	3	X	Decise to consider disorder builder
12 40	1404D	SR 14/Marble Rd Vicinity to Belle Center Rd - Safety Improvements	4,398,000	5,231,371	1,482,000	934,105	(547,895)	8,312,000	8,010,320	(301,680)		858,252	5/29/2012		12/20/2013	-1	3,844,523	7/18/2012	3,835,534	5	х	Project completed under budget.
)1404E	SR 14/Cape Horn Bridge Vicinity to Cape Horn Rd - Safety Improvements	1,590,000	2,282,401	8,000		(8,000)	4,575,000	4,568,058	(6,942)			6/21/2010		12/8/2011		5,186,009	9/21/2010	4,333,222	8	х	The 13-15 and total project decrease due to savings at project closure.
	0000A 01212I	SR 500/St Johns Blvd - Build Interchange US 12/SR 124 Intersection - Build Interchange		28,926,099	1,541,000 361,000	491,195 186,849	(1,049,805)	46,014,000 21,408,000	44,964,329 21,309,608	(1,049,671)		416,471 138,841	1/10/2011 10/18/2010		9/12/2012 5/23/2012		33,403,983 15,614,038	4/29/2011 2/7/2011	27,237,397 11,478,643	9 15	X	The 13-15 and total project decrease due to savings at project closure. The 13-15 and total project decrease due to savings at project closure.
	082021	I-82/Terrace Heights Off-Ramp - Improvements		927,608	25,000	13,202	(11,798)	1,300,000	1,299,528	(472)		3,079	1/11/2010		6/18/2010		582,422	3/1/2010	381,381	5	X	Project completed under budget.
12 50	97020	US 97/Satus Creek Vicinity - Safety Work		2,560,001	213,000	213,035	35	2,525,000	2,524,749	(251)		154,093	1/9/2012		6/5/2013		8,788,577	2/13/2012	8,830,732	13	х	, ,
	0955A	SR 9/Nooksack Rd Vicinity to Cherry St - New Alignment	16,883,000	17,398,947	29,000	28,673	(327)	17,765,000	17,764,547	(453)		1,805	12/12/2005		11/22/2006		8,880,275	2/27/2006	8,999,379	5	X	
	01820C 09700Y	SR 18/Maple Valley to Issaquah/Hobart Rd - Add Lanes US 97/N of Riverside - NB passing Lane	87,769,000	108,239,353	301,000 178,000	312,358 44,718	(133 282)	127,230,000 1.373.000	1,239,445	12,947		283,418 44.695	5/12/2003 12/3/2012		11/1/2006 7/1/2013	-1	4,086,845 957,730	8/17/2006 1/14/2013	4,456,001 829,108	7	X	The 13-15 and total project decrease due to savings at project closure.
	9703H	US 97/North of Brewster - Passing Lane			1,230,000	1,209,111	(20,889)	1,451,000	1,431,056	(19,944)		1,167,151	2/4/2013		11/12/2013	-2	1,105,122	3/13/2013	979,500	5		The 13-13 did total project decrease due to savings at project dissure.
13 40	000121	I-5/Lewis County Detour for Freight Mobility - ITS Projects			37,000	49,147	12,147	2,277,000	2,289,241	12,241		24,988	3/26/2012		1/4/2013		1,521,504	5/24/2012	1,335,692	4	x	The 13-15 and total project increase is due to additional costs for travel because of the remote location and additional engineering oversight of new technologies being utilized.
13 50	82010	I-82/Valley Mall Blvd - Rebuild Interchange		24,924,919	41,000	25,061	(15,939)	34,786,000	34,785,080	(920)		10,433	11/23/2009		10/21/2011		23,320,934	2/19/2010	19,079,870	12	х	Project completed under budget.
13 85	1902A	SR 519/ I-90 to SR 99 Intermodal Access Project - I/C Improvements			108,000	108,134	134	82,770,000	82,770,393	393		22,636	6/2/2008		4/24/2010		66,969,343	9/26/2008	66,969,343	3	х	
14 10	00525P	I-5/5th Ave NE to NE 92nd St - Noise Wall		7,248,000	143,000	8,377	(134,623)	9,059,000	8,970,253	(88,747)		8,200	2/11/2008		5/20/2010		5,514,509	3/24/2008	3,315,000	7	х	The decrease is estimated savings as the project moves through the closeout process.
I4 15	3037K	SR 530/Sauk River Bank Erosion - Realign Roadway		3,091,800	304,000	221,817	(82,183)	4,930,000	4,838,065	(91,935)		189,376	12/6/2010		11/2/2011		3,230,573	1/18/2011	2,480,568	13	Х	The 13-15 and total project decrease due to savings at project closure.
	4229G	SR 542/Nooksack River - Redirect River and Realign Roadway			1,722,000	1,292,755	(429,245)	22,044,000	20,137,945	(1,906,055)		938,468	1/12/2009		10/31/2011		467,695	2/17/2009	395,155	17	x	Decreasing from a three span to a one span bridge over Anderson Creek resulted in reduced traffic control and construction costs.
14 30	0518D	I-5/14th Ave Thompson PI - Add Noise Wall				4	4	2,701,000	2,700,729	(271)		4	11/8/2010		10/28/2011		4,712,005	1/10/2011	2,867,054	17	X	Total decrease due to design element change that allowed the project to be
	.0141H .0408B	US 101/Hoh River (Site #2) - Stabilize Slopes SR 104/Hood Canal Bridge - Noise Study			7,960,000 72,000	3,453,999 10,988	(4,506,001)	9,616,000 150,000	5,122,011 89,416	(4,493,989)		10,988	2/3/2014	2	9/15/2014	1	2,363,880	5/12/2014	2,212,436	7	X	delivered under budget. Study completed under budget'
	61XXX	SR 161/ Noise Wall			28,000	1,943	(26,057)	1,479,000	1,452,219	(26,781)		1,943	5/19/2008		6/29/2009		927,721	6/23/2008	959,281	3	X	The 13-15 and total project decrease due to savings at project closure.
	0506M	I-5/Chehalis River Flood Control	30,000,000	30,000,000	1,886,000	1,885,905	(95)	6,789,000	6,788,739	(261)		7,806	3/19/2012		12/18/2014		27,943,653	4/30/2012	21,596,150	9	Х	
14 41	.0503A	SR 105/Norris Slough - Culvert Replacement			7,000	3,568	(3,432)	3,026,000	3,023,493	(2,507)		3,568	7/12/2010		5/11/2012		1,676,121	8/13/2010	1,765,585	10	Х	Project is estimated to be completed under budget.
	0524H	I-5/Boston St to E Shelby St - SB I-5, Westside - Noise Wall			158,000	1,000	(157,000)	8,401,000	8,244,032	(156,968)		1,000	3/31/2008		5/20/2009		3,609,783	5/27/2008	5,375,508	2	х	The 13-15 and total project decrease due to savings at project closure.
	00524Z	I-5/Ship Canal Bridge - Noise Mitigation Study			639,000	638,651	(349)	5,535,000	5,535,161	161	618,650	15,915	12/21/2009		10/8/2010		2,665,138	2/1/2010	1,560,038	5	X	The decrease is estimated savings as the project moves through the closeout
	VESTV	I-5/Westview School Noise Wall			3,000	1,091	(1,909)	989,000	986,362	(2,638)		1,091	10/13/2008		10/15/2009		820,182	12/8/2008	526,870		X	process.
P1 10	1800D	SR 18/SR 99 Vic to Auburn Black Diamond Rd I/C - Paving SR 99/Spokane St Br to Alaskan Way Viaduct - Concrete Pavm't			1,606,000	1,596,738	(9,262)	3,820,000	3,821,033	1,033		1,575,843	4/25/2011		8/29/2013		1,337,802	5/23/2011	1,182,402	4	X	Project decrease is due to favorable bids.
P1 10	19936G	Rehab	1,417,000	1,460,086	2,130,000	1,328,010	(801,990)	2,188,000	1,385,878	(802,122)		1,071,538	2/18/2014		12/7/2014	-2	1,333,329	3/24/2014	954,447	4	X	rioject decrease is due to lavorable blus.
P1 11	6718P	SR 167/I-405 I/C Vic to SW 7th St Vic - Paving		3,362,519	500,000	482,725	(17,275)	1,083,000	1,064,591	(18,409)		482,725	11/22/2010		6/24/2011		854,769	1/14/2011	694,859	5	Х	Deciret consisted in spins him and a second
	.6913P	R 169/SE 264th St to Vic Witte Road - Paving and PCCP Rehab		1,057,141				1,596,000		(1,596,000)			2/17/2009		8/20/2009		1,426,330	3/23/2009	1,151,617	5	х	Project completed in prior biennum and removed from project list.
	0905C 1532A	SR 509/S 192nd St. Vic. to SW 185th St. Vic. Paving SR 515/SR 516 to SE 232nd St Vic - Paving		1 161 612	105,000 3,000	(45,381)	(105,000)	286,000 2,526,000	180,364 2,477,611	(105,636) (48,389)		(45.381)	11/20/2006		10/27/2007 9/21/2011		1,038,721 1,679,449	2/5/2007 4/25/2011	1,153,358 1,394,859		X	Project completed in prior biennum and removed from project list. The 13-15 and total project decrease due to savings at project closure.
	2218D	SR 515/SR 516 to SE 232nd St Vic - Paving SR 522/Hall Rd Vicinity to Kaysner Way - Paving		1,161,613	500,000	500,000	(48,381)	1,051,000	1,049,937	(48,389)		500,000	3/21/2011 11/22/2010		6/28/2014	-1	1,679,449	1/24/2011	1,394,859			The 13-13 and total project decrease due to savings at project closure.
P1 15	2505A	SR 525/I-5 to Ash Way Br - Paving		527,894				487,000		(487,000)		•	1/20/2009		9/24/2009		6,159,112	2/23/2009	4,929,000	5		Project completed in prior biennum and removed from project list.
	00201I	SR 529/BN Railroad Br to North Access Road - Paving		995,980 984,145	35,000	39,630	4,630	1,094,000 2,008,000	2.011.050	(1,094,000) 3,956		28,697	10/18/2010		7/20/2011		979,395 2,655,685	12/17/2010	774,134 2,891,203			Project completed in prior biennum and removed from project list. Increase due to additional costs at final closure.
	002011 02002B	US 2/West of Wenatchee - Paving SR 20/North Cascades Highway - Chip Seal		3,916,800	29,000	18,220	(10,780)	3,585,000	2,011,956 3,574,581	(10,419)		18,220	4/23/2012 1/18/2011		10/19/2012 9/19/2011		2,655,685	5/24/2012 2/22/2011	2,891,203			Project cost decrease at final closure.
P1 20	2800A	SR 28/East Wenatchee Area - Paving		1,968,000	137,000	154,420	17,420	2,168,000	2,187,562	19,562		134,011	4/7/2008		9/9/2008		1,575,901	5/12/2008	1,239,239	2	х	Increase due to additional costs at final closure.
	2801H	SR 28/E Wenatchee to Rock Island - Pave	2,000,000	2,456,991	164,000	106,159	(57,841)	3,413,000	3,362,979	(50,021)		34,536	3/22/2010		5/23/2013		3,142,504	11/21/2005	3,343,832	2	X	Project completed under budget. Increase due to additional costs at final closure.
	9709A 17101F	US 97A/Wenatchee to South of Rocky Reach Dam - Paving SR 171/Moses Lake - Paving	830,000	984,606 1,352,130	29,000 1,000	40,661	(1,000)	1,608,000 2,211,000	1,621,540 2,209,873	13,540		32,555	4/23/2012 12/20/2010		10/19/2012		2,655,685	5/24/2012 1/24/2011	2,891,203	2	X	The 13-15 and total project decrease due to savings at project closure.
	0520B	I-5/SR 121 to N of Tumwater Blvd - Paving		1,436,421	2,000	910	(1,000)	2,211,000	2,209,873	(919)		910	4/25/2011		11/1/2011		610,224	6/22/2009	500,896		X	The 13-15 and total project decrease due to savings at project closure. The 13-15 and total project decrease due to savings at project closure.
	0577D	I-5/Puyallup River Bridge to King County Line - Paving		6,455,890	6,000		(6,000)	4,772,000	4,765,735	(6,265)			6/1/2009		5/31/2011		41,349,337	7/13/2009	31,015,383		-	The 13-15 and total project decrease due to savings at project closure.
P1 40	00507В	I-5/E Fork Lewis River Bridge to Todd Road Vicinity - Paving		5,606,288	18,000	34,143	16,143	5,145,000	5,161,472	16,472		16,135	5/2/2011		7/5/2012		5,157,579	6/27/2011	4,250,250	3	х	Increase due to additional costs at final closure.
	.0007A	SR 100/SR 100 Including Spur - Chip Seal		1,350,000	95,000	408	(94,592)	1,078,000	982,923	(95,077)		408	4/23/2012		9/25/2012		665,178	5/29/2012	747,747			Project completed under budget.
	4205A	SR 142/Little Klickitat River to US 97 - Paving		964,541		7 222	7.222	1,249,000 441,000	448,311	(1,249,000)		7 224	4/25/2011		10/19/2011		905,137	5/23/2011	810,018 2,098,098			Project completed in prior biennum and removed from project list.
	02203H 08207F	SR 22/Toppenish to SR 223 - Chip Seal I-82/Badger Road Interchange - Chip Seal		1,161,716 552,198	367,000	7,223 290,720	7,223 (76,280)	441,000 437,000	448,311 361,141	7,311 (75,859)		7,224 239,342	3/29/2010 10/28/2013	1	8/31/2010 11/21/2014	-3	2,222,104 6,215,661	4/26/2010 12/23/2013	2,098,098 5,785,947			Project savings due to good bids.
	8207G	I-82/Locust Grove Road Interchange - Chip Seal		360,819	185,000	122,518	(62,482)	226,000	164,684	(61,316)		120,378	10/28/2013	1	11/21/2014	-3	6,215,661	12/23/2013	5,785,947			Project savings due to good bids.
	08207T	I-82/US 12 to Valley Mall Blvd Vic - Paving			3,323,000	3,332,156	9,156	3,767,000	3,776,613	9,613		3,332,156	12/10/2012		10/1/2013		3,039,629	1/22/2013	2,671,717			
P1 50	9702N	US 97/Satus Creek Vicinity - Paving	1,926,000	907,867	54,000	99,755	45,755	1,687,000	1,731,918	44,918		73,850	1/9/2012		6/5/2013		8,788,577	2/13/2012	8,830,732	13	Х	Increase due to additional costs at final closure.

										13-15 Bienniu	m Quarter 6	1									
						Fund	ing Variance					Schedule					Awarded Contrac	ts ^{(5) and (6)}		Status	
SubProg PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 13-15 Q6
P1 512902F	SR 129/Oregon State Line to 1.2 Miles S of Cemetery Rd - Chip				3,932	3,932	2,317,000	2,321,742	4,742		3,932	3/26/2012		9/18/2012		5,189,474	4/30/2012	5,510,055	4	х	
P1 602117A	Seal SR 21/Vic. Malo to Kettle River - Paving			83,000	1,564	(81.436)	1,880,000	1,798,858	(81.142)		1,564	12/19/2011		9/14/2012		4,581,556	1/26/2012	4,235,607	7	х	Project completed early and under budget.
P1 602118D	SR 21/1.1 Miles N of Rin Con Creek Rd to Canada - Paving			2,632,000	2,292,499	(339,501)	2,797,000	2,458,427	(338,573)		2,292,499	3/11/2013		11/7/2013	-2	1,990,205	5/6/2013	2,087,572	4	Х	The 13-15 and total project decrease due to savings at project closure.
P1 609019V	I-90/Grant Co Line to SR 21 - Paving			14,923,000	6,211,633	(8,711,367)	14,923,000	6,211,633	(8,711,367)		5,953,034	9/30/2013		11/17/2014	-4	6,401,072	12/3/2013	4,815,096	6	x	Project completed under budget. Decrease is due to revised engineer's
P1 619400K	SR 194/Almota to Jct US 195 - Chip Seal			1,183,000	1,944,372	761,372	1,183,000	1,944,372	761,372		1,885,008	2/24/2014		11/21/2014	-2	8,723,416	3/31/2014	8,876,791	4	х	estimate and good bids. Over programmed project. Increase due to construction cost estimate update prior to advertisement and bids higher than engineer's estimate.
P2 000061M	I-5/Downtown Seattle Sign Bridges			1,572,000	1,696,701	124,701	2,429,000	2,553,141	124,141		1,642,523	9/4/2012		12/15/2013		4,611,227	1/29/2013	4,878,672	4	х	
P2 100205E	US 2/43rd Ave SE Vic to 50th Ave SE Vic - Bridge Rehabilitation			30,000	27,483	(2,517)	4,254,000	4,252,180	(1,820)		14,006	12/20/2010		10/7/2011		4,566,658	2/22/2011	4,168,314	4	х	
																					The 13-15 and total project decrease due to savings at project closure.
P2 100562S	I-5/Spokane Street Interchange Vicinity - Special Bridge Repair		2,390,449	1,273,000	1,054,311	(218,689)	4,397,000	4,177,875	(219,125)		881,736	7/2/2012		7/10/2014	-1	2,562,993	8/15/2012	2,400,400	4	Х	
P2 100586S	I-5/Vic Lakeway Drive - Replace Sign Br	224,000	212,338	7,000	2,881	(4,119)	232,000	227,923	(4,077)		2,881	5/24/2010		6/28/2012		5,930,296	8/18/2010	4,439,672	10	Х	The 13-15 and total project decrease due to savings at project closure.
P2 100923C	SR 9/Getchell Road Bridge - Seismic	155,000	204,811	175,000	197,279	22,279	337,000	359,388	22,388		188,811	6/3/2013		12/31/2013	5	184,833	7/12/2013	116,158	4	x	The 13-15 and total project decrease due to savings at project closure. Completion date delayed per revised contractor's schedule.
P2 100934R	SR 9/Pilchuck Creek - Replace Bridge			10,224,000	7,954,014	(2,269,986)	17,842,000	17,659,309	(182,691)		7,304,427	7/30/2012		7/11/2014		12,204,446	10/9/2012	8,891,324	12	х	13-15 expenditure plan updated to the department's revised delivery plan.
P2 109935A	SR 99/Spokane St Bridge - Replace Bridge Approach			6,631,000	6,488,952	(142.048)	11,273,000	11,129,662	(143,338)		5,760,051	10/1/2012		10/1/2014	-7	12,395,530	11/29/2012	9,213,158		х	Project was completed under budget. Project completed early.
P2 152908E	SR 529/Ebey Slough Bridge - Replace Bridge	16,145,000	16,035,021	2,675,000	531,344	(2,143,656)	34,177,000	32,819,179	(1,357,821)		394,188	4/26/2010		3/11/2013	ŕ	28,057,110	6/16/2010	21,541,000		X	The 13-15 and total project decrease due to savings at project closure.
P2 153203D	SR 532/General Mark W. Clark Memorial Bridge - Replace			69,000	69,686	686	18,819,000	18,820,215	1,215		8,553	10/13/2008		11/29/2010		53,746,892	1/29/2009	50,415,851	4	x	
P2 200201K	Bridge US 2/Wenatchee River Bridge - Replace Bridge			2,025,000	2,024,832	(168)	8,079,000	8,079,858	858		1,951,090	4/18/2011		9/15/2013		8,838,513	6/24/2011	8,485,707	9	х	
P2 200201L	US 2/Chiwaukum Creek - Replace Bridge			1,982,000	2,188,533	206,533	6,257,000	6,462,847	205,847		2,082,887	4/18/2011		9/15/2013		8,838,513	6/24/2011	8,485,707	9	х	
P2 300813A	SR 8/Mud Bay Bridges - Seismic Retrofit	442,000 214.000	440,221	5,000	68	(4,932) (1.000)	1,260,000	1,255,465	(4,535) (640)		68	3/12/2012		10/22/2012		699,389	4/17/2012	545,208		X	The 13-15 and total project decrease due to savings at project closure.
P2 301254A P2 310133D	US 12/Railroad Bridge - Seismic Retrofit US 101/Purdy Creek Bridge - Replace Bridge	214,000	218,040 11,227,749	1,000		(1,000)	301,000 12,470,000	300,360 12,469,203	(797)		U	7/9/2012 5/27/2008		2/6/2013 8/27/2009		204,754 9,601,977	8/14/2012 6/30/2008	150,288 7,697,284		X	Project completed under budget.
P2 310407B	SR 104/Hood Canal Bridge - Replace E Half	271,460,000	453,412,000	28,000	31,805	3,805	519,113,000	519,116,740	3,740		10,990	2/24/2003		6/3/2009		4,771,000	4/4/2005	3,383,500	2	х	Increase due to additional costs at final closure.
P2 310407D	SR104/Port Angeles Graving Dock Settlement and Remediation			230,000	6,627	(223,373)	6,088,000	6,089,383	1,383		2,055	2/19/2008		7/31/2008						x	The 13-15 decrease is due to an updated expenditure plan for the curation of archeological artifacts.
P2 310710B	SR 107/Chehalis River Bridge - Seismic Retrofit			1,390,000	1,438,620	48,620	1,928,000	1,977,125	49,125		1,438,620	3/18/2013		10/5/2013	2	1,395,104	4/22/2013	1,131,004	5	х	
P2 330311A	SR 303/Manette Bridge Bremerton Vicinity - Replace Bridge	25,917,000	25,546,159	5,000	6,642	1,642	59,309,000	59,310,171	1,171		6,642	3/22/2010		11/10/2011		42,337,364	6/15/2010	44,127,374	4	x	Increase due to additional costs at final closure.
P2 400694A	SR 6/Willapa River Br - Replace Bridge	3,411,000		5,373,000	5,408,545	35,545	7,094,000	7,099,036	5,036		5,192,407	3/25/2013		11/18/2014	-4	4,620,716	4/29/2013	4,077,490	8	х	Project completed early.
P2 410104A	US 101/Middle Nemah River Br - Replace Bridge	1,116,000		2,844,000	2,892,692	48,692	4,883,000	4,931,368	48,368		2,858,149	6/25/2012		8/22/2014	-3	3,367,989	7/31/2012	3,253,051	8	X	Project completed early.
P2 410108P P2 410194A	US 101/ Astoria-Megler Bridge- North End Painter US 101/Bone River Bridge - Replace Bridge	5,670,000	12,800,000	161,000 516,000	25,575 595,380	(135,425) 79,380	7,902,000 8,952,000	7,765,342 9,031,393	(136,658) 79,393		25,575 595,380	7/28/2009 4/9/2012		8/30/2012 7/25/2013		6,317,645	5/24/2012	5,715,393	8	X	The 13-15 and total project decrease due to savings at project closure. Increase due to additional costs at final closure.
P2 410510A	SR 105/Smith Creek Br - Replace Bridge	.,,	, ,	3,588,000	3,356,728	(231,272)	9,941,000	9,950,630	9,630		2,911,204	6/25/2012		9/1/2014	-2	16,577,948	8/31/2012	15,345,188	8		
P2 410510B P2 414210A	SR 105/North River Br - Replace Bridge SR 142/Glenwood Road Vicinity - Replace Failing Box Culvert			6,187,000 249,000	6,016,059 253,370	(170,941) 4,370	13,066,000 429,000	13,067,502 433,521	1,502 4,521		5,638,940 253,370	6/25/2012 8/19/2013		9/1/2014	-2	16,577,948 166,924	8/31/2012 9/16/2013	15,345,188 160,116	4	x	
P2 420507B	I-205/Glenn Jackson Bridge - Expansion Joint Replacement			59,000	397	(58,603)	3,005,000	2,945,938	(59,062)		397	8/20/2009		8/15/2011						х	The 13-15 and total project decrease due to savings at project closure.
P2 501211N	US 12/Tieton River W Crossing - Replace Bridge	2,540,000	6,208,289	40,000	30,015	(9,985)	6,000,000	5,999,257	(743)		21,067	4/20/2009		9/13/2010		7,260,694	6/1/2009	6,547,278		х	The 13-15 and total project decrease due to savings at project closure.
P2 501211P P2 509703L	US 12/Tieton River E Crossing - Replace Bridge	2,045,000 1,654,000	4,178,301 4,507,302	1,000 215,000	146,794 462,819	145,794 247,819	4,874,000 9,116,000	5,021,597 9,363,799	147,597 247,799		146,319 397.344	4/20/2009 1/9/2012		9/13/2010 6/5/2013		7,260,694 8,788,577	6/1/2009 2/13/2012	6,547,278 8,830,732		X	Increase due to additional costs at final closure. Increase due to additional costs at final closure.
P2 602110J	US 97/Satus Creek Bridge - Bridge Replacement SR 21/Keller Ferry Boat - Replace Boat	1,034,000	4,307,302	4,525,000	4,525,095	95	14,266,000	14,265,985	(15)		3,748,986	7/25/2011		5/14/2013		0,700,377	11/16/2011	9,557,178	15	X	inclease due to additional costs at final closure.
P2 602117C	SR 21/Curlew Creek - Culvert Replacement			16,000	293	(15,707)	542,000	525,865	(16,135)		293	12/19/2011		9/14/2012		4,581,556	1/26/2012	4,235,607	7	Х	The 13-15 and total project decrease due to savings at project closure.
P2 602704A P2 L2000018	SR 27/Pine Creek Bridge - Replace Bridge SR 9/Snohomish River Bridge - EIS		4,000,000	115,000 176,000	175,880	(115,000)	3,578,000 1,500,000	3,463,893 1,500,000	(114,107)		161,466	10/26/2009		10/21/2010		2,530,053	1/21/2010	2,301,454	11	X	The 13-15 and total project decrease due to savings at project closure.
P3 090600A	SR 906/Travelers Rest - Building Renovation		468,189	56,000	49,983	(6,017)	722,000	716,439	(5,561)		49,983	7/2/2012		12/21/2012			7/30/2012	390,364	2	X	The 13-15 and total project decrease due to savings at project closure.
P3 141024A	SR 410/Clay Creek - Outfall Washout Repair	815,000	1,283,208	26,000	26.264	(26,000)	1,727,000	1,699,747	(27,253)		26.264	5/18/2009		11/2/2009		460,081	6/15/2009	444,988	5	X	The 13-15 and total project decrease due to savings at project closure.
P3 153034C P3 200200V	SR 530/Skaglund Hill Slide US 2/Stevens Pass West - Unstable Slopes		3,940,948	56,000 3,062,000	36,264 3,118,861	(19,736) 56,861	13,326,000 7,290,000	13,255,639 7,357,188	(70,361) 67,188		36,264 2,982,865	11/29/2010 11/7/2011		7/14/2012 10/1/2014	-1	3,632,860 6,202,171	4/5/2006 12/29/2011	3,339,825 5,291,071		X	Project completed under budget.
P3 209790C	US 97A/N of Wenatchee - Unstable Slope			.,,			4,739,000	4,738,489	(511)		, ,	8/24/2009		12/6/2010		5,119,707	10/5/2009	3,664,569	4	Х	
P3 209790E	US 97A/0.5 Mile So of Rocky Reach Dam - Unstable Slope			67,000	67,021	21	3,823,000	3,822,739	(261)		2,779	11/14/2011		6/20/2012		2,996,424	12/29/2011	3,110,681	3	X	
P3 311240A	SR 112/Deep Creek to West Twin River - Unstable Slope Corridor Study			27,000	27,558	558	341,000	341,900	900		15,465									Х	
P3 401206B	US 12/Rimrock Tunnel Vicinity - Stabilize Slope		822,200	410,000	142,532	(267,468)	1,714,000	1,446,677	(267,323)		142,380	3/12/2012		6/27/2013		1,832,141	5/11/2012	1,951,774		X	The 13-15 and total project decrease due to savings at project closure.
P3 401207F P3 401207G	US 12/4.4 Miles East of SR 123 - Stabilize Slope US 12/4.5 Miles East of SR 123 - Stabilize Slope		657,984 1,038,720				2,263,000 909,000	2,262,680 908,258	(320) (742)			2/22/2011 2/22/2011		11/15/2011 11/15/2011		3,086,192 3,086,192	4/1/2011 4/1/2011	2,733,420 2,733,420			
P3 541002R	SR 410/Nile Valley Landslide - Establish Interim Detour		_,,,,,,,,,	338,000	274,741	(63,259)	14,622,000	14,620,854	(1,146)		232,255	10/12/2009		12/4/2009		2,000,132	10/12/2009	200,000		x	Expenditure aging adjustment for environmental mitigation activities.
P3 541002T	SR 410/Nile Valley Landslide - Reconstruct Route			137,000	85,392	(51,608)	7,909,000	7,934,126	25,126		62,930	12/19/2011		8/30/2012		6,254,482	2/7/2012	4,083,066	14	x	Expenditure increase and aging adjustment for remaining RW activities.
P3 609030B	I-90/Spokane Port of Entry - Weigh Station Relocation		5,612,944	362,000	361,933	(67)	11,726,000	11,726,052	52		(28,251)	11/30/2009		11/7/2011		10,333,570	2/17/2010	6,704,333	8	Х	
Q3 100008B Q3 100011Q	Puget Sound Interagency Video and Data Network Puget Sound Traffic Map Extension Program		2,000,000	1,000		(1,000)	1,341,000 1,930,000	1,340,367 1,929,865	(633) (135)			3/30/2009 6/19/2006		3/30/2012 12/31/2011		1,058,009	8/10/2006	1,295,831	3	X	This project was completed and adjusted to actuals. This project was completed and adjusted to actuals.
Q3 100011Q	SR 543/I-5 to International Bndry.		_,000,000				290,000	289,203	(797)			5/24/2010		6/28/2012		22,334,031	3/13/2006			X	- Sjeet was completed and adjusted to details.
Q3 100503Q	I-5 Ramps Meters from Tukwila to Federal Way			6,000	3,493	(2,507)	1,514,000	1,511,564	(2,436)		3,493	6/25/2012		6/25/2013			4/-0/5	2 222 - :		X	This project was completed and adjusted to actuals.
Q3 100555Q Q3 400009Q	I-5/North Everett to SR 528 - ITS I-5 Traveler Information and Incident Management			30,000 54,000	29,912 19,227	(88) (34,773)	2,368,000 1,077,000	2,368,107 1,042,130	107 (34,870)		29,912 19,227	3/14/2011 2/14/2011		1/26/2012 6/26/2013		3,797,088 929,334	4/19/2011 3/17/2011	3,206,518 550,284		X	This project was completed and adjusted to actuals.
Q3 509018Q	I-90/Snoqualmie Pass to Vantage - Install VMS and Traffic			80,000	26,466	(53,534)	577,000	522,683	(54,317)		26,466	4/30/2012		8/7/2013		1,950,185	6/6/2012	1,748,421	5	x	This project was completed and adjusted to actuals. This project was completed and adjusted to actuals.
3030180	Cameras			30,000	20,700	(55,554)	377,000	322,003	(34,327)		20,700	., 30, 2012		5,7,2013		1,550,105	3/0/2012	1,770,421		<u> </u>	This project biennial and total decrease was from the deferral of the timber
W1 900028U	Friday Harbor Tml Preservation			2,775,000	1,145,921	(1,629,079)	18,402,000	11,431,329	(6,970,671)		1,082,751	4/29/2013		5/12/2014		1,361,272	6/3/2013	1,338,018	5	х	trestle and terminal replacement project as well as savings realized at completion of the timber dolphin replacement project.
W1 900028V	Friday Harbor Tml Improvement			141,000	92,085	(48,915)	1,026,000	977,316	(48,684)		65,085	9/4/2012		3/9/2013		295,878	7/16/2012	274,174	2	x	The biennial and total decrease is due to savings realized at completion of the project.
W2 992011B	MV Chetzemoka Improvement (11-13)						900,000	900,415	415			12/12/2011		3/9/2012						х	

							Fund	ing Variance			13-13 Bieiiiii		Schedule					Awarded Contrac	to (5) and (6)		Status	
							T unu	Ing variance					Scriedule					Awarded Contrac	.15		- Ciulus	
SubPro	PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress Future	Comments 13-15 Q6
Y4	700000C	Amtrak Cascades New Train Set (ARRA)			31,500,000		(31,500,000)	38,772,000		(38,772,000)			6/19/2012		10/23/2015					:	x	New train sets to meet service obligations on this corridor are no longer needed. The deparment has an agreement with Oregon, which purchased new trainsets that will operate on the corridor and mitigate the need for further purchases of any new trainsets.
Y4 Y4	754021A P01201A	Everett- Storage Track (ARRA) King Street Station - Track Improvements		15,000,000	1,682,000 39,000		(1,682,000)	3,539,000 10,100,000	1,857,289 10,061,059	(1,681,711)			3/26/2012 7/3/2006		11/7/2012 6/30/2011						X X	This project was completed and adjusted to actuals. This project was completed and adjusted to actuals.
Y5	700410A	Cooperative Agricultural Producers, Inc. "Co-Ag" (2013 FRAP)		13,000,000	340,000	340,740	740	340,000	340,740	740		340,740	3/2/2014		5/31/2015						x	mis project was completed and adjusted to actuals.
Y5	710420A	Spokane County - Geiger Spur (2011 FRAP)				(6,879)	(6,879)	198,000	190,997	(7,003)		(6,879)	7/5/2011		6/28/2013						x	This project was completed and adjusted to actuals.
Y5 Y5	711010H 711010K	Tacoma Rail - Yard Tracks 8 & 9 (2013 FRIB) Tacoma Rail - East Loop Track (2013 FRIB)			823,000 773,000	618,626 773,070	(204,374) 70	823,000 773,000	618,626 773,070	(204,374) 70		618,626 770,936	3/2/2014 3/2/2014		5/31/2015 5/31/2015						X X	This project was completed and adjusted to actuals. This project is physically complete and pending closeout.
Y5	711010L	Tacoma Rail - Port Pass Track Upgrade (2013 FRIB)			251,000	249,997	(1,003)	251,000	249,997	(1,003)		249,997	3/2/2014		5/31/2015						х	This project is physically complete and pending closeout.
Y5	711010M	Tacoma Rail - North Yard Track Upgrade (2013 FRIB)			367,000	366,387	(613)	367,000	366,387	(613)		365,297	3/2/2014		5/31/2015						X	This project is physically complete and pending closeout. This project was deleted as the sale of the property was never completed.
Y5 Y5	711311A 727310A	Maytown Sand & Gravel LLC (2013 FRAP) Port of Walla Walla Build/Relocate Tracks (2013 FRAP)			1,021,000 751,000	750,000	(1,021,000)	1,021,000 751,000	750,000	(1,021,000)		747,644	3/2/2014 3/2/2014		5/31/2015 5/31/2015						x x	
Y5	727310B	Port of Walla Walla Build/Relocate Tracks (2013 FRIB)			251,000	250,000	(1,000)	251,000	250,000	(1,000)		249,873	3/2/2014		5/31/2015						x	This project is physically complete and pending closeout. This project is physically complete and pending closeout.
Y5	740510A	Cascade and Columbia River Railroad (2011 FRAP) Hoquiam Horn Spur Railroad Track Improvement Proj. (2009			1,000		(1,000)	684,000	683,699	(301)			7/5/2011		6/28/2013						x	This project was completed and adjusted to actuals. This project was completed and adjusted to actuals.
Y5	744201A	RLR&I)			356,000	329,832	(26,168)	356,000	329,832	(26,168)		329,832	7/5/2011		6/28/2013						x	., ,
Y5 Y5	L2200082 L2220046	Tacoma Rail Yard Track Rail Relay (2012 FRIB) Lincoln County Economic Development (FRAP 2013)			364,000 1,162,000	363,938 1,162,239	(62) 239	364,000 1,162,000	363,938 1,162,239	(62) 239		363,938 1,098,591									X X	
D3	100010T D300701	Northwest Region TMC Improvements Statewide Administrative Support		3,522,000	14,390,000 831,000	12,390,426 830,883	(1,999,574) (117)	15,000,000 10,522,000	14,000,000 10,520,877	(1,000,000) (1,123)		6,740,430 590,539					9,578,400	10/9/2013	8,934,000	1	X	This projects biennial and total cost decrease is from favorable bids.
D3	D309701	Preservation and Improvement Minor Works Projects		3,322,000	3,371,000	3,371,000	(117)	43,777,000	43,777,000			2,109,946						5/6/2013	62,341	5	X	
D3	D311701 D398136	NPDES Facilities Projects NPDES Facilities Construction and Renovation			250,000 1,150,000	250,000 1,150,000		2,363,000 1,150,000	2,363,828 1,150,000	828		17,693 66,374									X	
D3	D398898 D399301	Existing Facilities Building Codes Compliance		61 652 272	3,303,000 564,000	3,303,078	78	3,303,000 6,123,000	3,303,078	78 (100)		150,851 332,926									X	
11	099904Q	Olympic Region Headquarters Facility Site Debt Service Future Federal Earmarks for Improvement Program		61,652,272	20,000,000	564,000 20,000,000		140,000,000	6,122,900 140,000,000	(100)		332,920									X	
11	099905Q	Future Local Funds for Improvement Program			10,000,000	10,000,000		70,000,000	70,000,000												X	The total cost of this BIN has decreased because a project that was completed
11	0BI1002	Pedestrian & Bicycle Improvements	5,752,000	1,397,011	1,131,000	1,237,374	106,374	4,889,000	3,263,130	(1,625,870)		1,204,642					5,613,363	6/25/2007	6,128,698	5	×	in a prior biennium has dropped off of the list.
I1	0BI100A	Mobility Reappropriation for Projects Assumed to be Complete	274,411,000	265,205,577	572,000	361,643	(210,357)	118,056,000	61,583,321	(56,472,679)		216,261					334,363	10/11/2004	438,115	3	×	The 13-15 and total project decrease due to completed projects removed from the plan.
I1	100067T	I-90 Comprehensive Tolling Study and Environmental Review			6,443,000	2,939,399	(3,503,601)	8,320,000	8,320,000			1,525,993									x	Current biennium decrease due to slower rate of expenditure while the policy of tolling I-90 is debated in the Legislature. Remaining funds are requested to be reappropriated in 15-17 if it decided to move forward with tolling I-90.
11	100098T	Direct Staff Support for Joint Transportation Executive Council (JTEC)			54,000	54,739	739	100,000	100,000			36,499									x	
I1	100098U	WA-BC Joint Transportation Action Plan - Int'l Mobility & Trade Corridor			152,000	71,235	(80,765)	250,000	250,000			44,235									х	Current biennium decrease due to slower rate of expenditure than expected. Remaining funds are requested to be reappropriated in 15-17.
I1	100098V	WA-BC Joint Transportation Action Plan-Border Policy Research Institute			86,000	42,916	(43,084)	100,000	100,000			35,170									х	Current biennium decrease due to slower rate of expenditure than expected. Remaining funds are requested to be reappropriated in 15-17.
I1	100502B	I-5/SR 161/SR 18 Interchange Improvements - Stage 2			1,597,000	931,058	(665,942)	2,500,000	2,500,000			706,058									х	Current biennium decrease due to slower rate of expenditure than expected. Remaining funds are requested to be reappropriated in 15-17.
I1	100521W	I-5/NB I-90 to SR 520 - Active Traffic Management			2,131,000	1,174,005	(956,995)	2,764,000	2,765,155	1,155		819,004	12/7/2015		7/4/2018						х	Current biennium decrease due to slower rate of expenditure than expected. Remaining funds are requested to be reappropriated in 15-17.
11	100904B	SR 9/176th Street SE to SR 96 - Widening			3,118,000	1,808,129	(1,309,871)	16,141,000	13,026,448	(3,114,552)		1,074,029									x	Current biennium decrease is due to revised delivery plan for PE and RW. Construction is not funded.
I1	140504C	I-405/SR 167 Interchange - Direct Connector	T		29,116,000	20,829,806	(8,286,194)	53,816,000	53,816,000			10,433,950						T			x	Funding was deferred into 15-17 to align with current delivery schedule for PE and RW. Construction is not funded.
I1	300302F	SR 3/SR 304 - Interchange Improvements			434,000	434,124	124	500,000	500,000			213,420	8/29/2016		6/1/2017						х	
11	300344D	SR 3/Belfair Area - Widening and Safety Improvements			10,558,000	5,043,735	(5,514,265)	19,259,000	20,267,808	1,008,808		4,712,344	2/10/2014	13	11/13/2015	12	386,913	7/25/2011	421,868	3	x	The 13-15 deferral, increase in total, and advertisement delay is due to revised project limits, which resulted in additional time required to review and approve Right of Way Plans in order to proceed with acquisitions.
11	300504A	I-5/Tacoma HOV Improvements (Nickel/TPA)	90,998,635	765,152,090	192,518,000	120,608,432	(71,909,568)	1,478,392,000	1,478,600,859	208,859	1,867,083	63,373,435	3/28/2005		9/30/2022		76,470,517	6/22/2005	72,869,000	5	х	Expenditures are being deferred due to the delay in obtaining permits.
11	300596S	I-5/JBLM Corridor - Early Design			5,493,000	4,393,382	(1,099,618)	5,850,000	5,850,000			3,245,886									x	Llanned expenditures deferred to 15-17 reflecting additional time needed to
11							(154,861)			(040)												complete the environmental process. Remainder of PE funds have been deferred out to 2016. RW and CN are
11	301639C	SR 16/Rosedale St NW Vicinity - Frontage Road			158,000	3,139	(134,801)	424,000	423,051	(949)		3,139									^	unfunded. 13-15 and total cost reduction due to savings on the right of way phase.
I1	310107B	US 101/Shore Rd to Kitchen Rd - Widening	5,712,000	5,366,094	27,066,000	23,668,300	(3,397,700)	54,208,000	51,041,605	(3,166,395)		18,917,710	9/17/2012		5/15/2014	12	33,989,673	11/21/2012	27,069,690	9	x	Completion date deferred one year due to weather related delays. 13-15 planned expenditures deferred to 15-17 per updated delivery plan.
11	316718H	SR 167/Tacoma to Puyallup - New Freeway			2,218,000	479,891	(1,738,109)	3,000,000	3,000,000			269,297									Х	
I1	400508W	I-5/Mellen Street I/C to Grand Mound I/C - Add Lanes			54,756,000	56,768,604	2,012,604	158,384,000	155,099,377	(3,284,623)	1,500,000	36,028,183	2/8/2010		12/18/2014		28,025,230	4/15/2010	19,730,515	8	х	Total decrease is due to Construction and Right of Way on the stage 2 Mellen to Blakeslee Jct. project was less than anticipated. 13-15 expenditure plan updated per the contractor's schedule.
I1	420511A	I-205/Mill Plain Interchange to NE 18th St - Build Interchange - Stage 2			24,155,000	15,881,857	(8,273,143)	65,694,000	62,260,560	(3,433,440)		3,315,361	4/28/2014	4	12/22/2016		29,675,858	10/2/2014	24,309,057	7	x	Biennial and total decrease is due to a recently completed a VE and CRA. The estimate was decreased per recommendations of the CRA and VE study which included deferring the widening of the over crossing.
I1	450208W	SR 502/i-5 to Battle Ground - Add Lanes	15,000,000	65,000,000	22,515,000	27,459,818	4,944,818	86,780,000	84,422,807	(2,357,193)		20,771,734	4/23/2012		10/30/2016		7,151,301	6/6/2012	5,194,043	4	х	Project cost decrease due to favorable bids. Biennial increase due to contractor's updated delivery plan.
	-		-																	·		, , prom

Part	Funding Variance Schedul	ded Contracts ^{(5) and (6)} Status	
Part	Schedul	ed Contracts Status	
Table	nce 14LEGFIN Plan Difference for Risk ⁽²⁾ Expenditures to 14LE		
	<mark>/01)</mark> 5,336,000 5,344,721 8,721 414,500	X Expenditures are being deferred due to the right of way acqui	uisition progressing
Part	83) 2,008,000 2,000,000 (8,000) 269,312	Design efforts are on hold pending coordination with local jur	urisdictions. Right
		Project increase to perform ramp improvements at I-90/Freya	
1 1999 1 1999 1 1999 1 1	31) 224,444,000 228,351,960 3,907,960 45,885,694 2/18/	most current delivery plan.	
	23) 10,511,000 10,509,746 (1,254) 671,954	X Funding is reaged into 15-17 based on an updated project del	elivery plan.
The colors of the product of the p	(680) 3,145,032,000 3,145,032,000 416,266,746 12/7;	/17/2007 3,023,364 6 X 13-15 estimates are revised to reflect delays associated with r tunnel boring machine.	repairs to the
1 1000 100	9,000,000 9,000,000 1,702,009	X Proposed increase for transit service to mitigate impacts of co	onstruction.
Part Control	43 82,005,000 81,923,764 (81,236) 3,146,032 11/1C	2/9/2014 53,999,888 3 X The RFP date was advanced for delivery efficiencies. 13-15 included expenditure plan.	ncrease due to
1		Funding is reaged into 15-17 based on an undated project del	eliveny nlan
No. Str. S	82) 31,538,000 31,333,423 (204,577) 805,007	744/2000 343,020 4	
1 18902 1990 19	J00 10,000,000 10,000,000 3,239,747	X Proposed project to continue design on westside project. Confunded.	
1	15) 164,713,000 164,342,490 (370,510) 176,481		
1	263) 382,735,000 382,682,751 (52,249) 550,392 109,302,771	/24/2009 19,263,000 3 X I 3-15 expenditures deferred to 15-17 to support the updated schedule.	d contractor's
1 10,00000 1,000000000000000000000	, <mark>215)</mark> 2,735,037,000 2,735,037,000 12,281,818 671,431,186	/29/2007 2,492,000 2 X The 13-15 decrease is due to slower project delivery than prev	eviously planned.
1,000000 1,0000000 1,0000000 1,0000000 1,0000000 1,0000000 1,0000000 1,0000000 1,0000000 1,0000000 1,0000000 1,0000000 1,0000000 1,00000000 1,0000000000	15,822,000 17,443,913 1,621,913 137,028	Biennial and total increase due to the addition of funds to up: X environmental documentation for the Renton to Bellevue pro funded by savings on other I-405 corridor projects.	
1 1,000009 38 323 Cardinal Plancy 1,000009 11,000009 11,000009 11,000009 11,000009 1,000009	88) 87,303,000 87,302,714 (286) 747,092	13-15 planned expenditures deferred to 15-17 per undated de	delivery plan.
1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.	500,000 500,000 39,002		
1 1,000005 Strict Continue of the Contin	id) 312,000 312,500 500 107,204	X 13-15 expenditure decrease is due to the study proceeding slo previously estimated.	lower than
1 100088 Program (Ricenoes 0 1,250,000 1,252,447 1,050,000 1,0	1,100,000 1,100,000	The project schedule and expenditure plan were revised to ali current delivery plan.	lign with the
1 17,000,000		X This is a legislative appropriation reduction which is reflected	d in various
1 12000093 \$45000 Sept.		A projects.	
2 9999070 Sefety Project Reservoir Collision Propered from 1,0203,000 1,020	750,000 750,000 97,999	X	
1			
Part	14,470,000 14,470,287 287 2/1/		
Company Comp	28) 147,844,000 301,638,302 153,794,302 34,849,352	/14/2005 256,787 5 X within the BIN. Total increase due to programming of additional future biennia and use of funds for fish barrier projects as pro	ional projects in
12 0812008 Rumble Strip Improvements 14,000 14,	3,629,000 16,141,000 12,512,000	Total cost increase due to the programming of additional proj	ojects in future
12 08 2008 Rumble Strip Improvements 14,000 14,001 14,000 18,731,952 14,080,952 14,080,952 14,080,952 14,080,952 14,080,952 14,080,952 14,080,952 14,080,952 12,0020	12,983,000 54,953,802 41,970,802	5/1/2006 358,267 2 X Total cost increase due to the programming of additional proj	ojects in future
12 0812009 Redirectional Landform Improvements 662,000 661,487 (513) 2,446,000 1,264,273 (1,181,727) 6639,738 746,454 4/1/2011 665,994 4 X The project schedule and current delivery plan. 1,200,000 1,264,273 1,181,727 1	4,651,000 18,731,952 14,080,952	7/1/2009 314,413 2 X Total cost increase due to the programming of additional proj	ojects in future
2 200201 US 2/East Wenatchee N - Access Control 360,000 327,000 339,682 12,682 355,000 368,115 13,115 25,682		Diennia. A/1/2011 665 994 4 X Total cost decrease is due to completed projects that have be	een removed from
12 202801J SR 28/E Wenatchee - Access Control 3,040,000 40,000 4,665 (35,335) 3,041,000 3,041,000 3,041,000 3,041,000 3,041,000 3,041,000 3,041,000 3,041,000 3,237 5/5/2010 6/28/2014 12 12 12 12 12 12 13 12 13 12 13 12 13 12 13 12 13 13		the list.	
12 2028011 SR 28/E Wenatchee - Access Control 3,040,000 40,000		X The project schedule and expenditure plan were revised to ali	align with the
12 316218A SR 162/Orting Area - Construct Pedestrian Tunnel 590,000 41,104 548,896 850,000 850,000 41,104 548,896 850,000 3,132,950 (50) 36,825 1,974,765 7/28/2010 1,434,794 3 X Project decrease is due 12 1,200042 SR 20 Race Road to Jacob's Road 2,991,000 276,969 276,969 299,000 276,969 22,031 645,000 622,925 (22,075) 276,969		X current delivery plan.	
12 6195091 US 195/Cheney-Spokane Rd to Lindeke St - New City Arterial 1,750,000 1,472,000 97,743 (1,374,257) 3,133,000 3,132,950 (50) 36,825 12 L1000034 Alaskan Way Viaduct - Automatic Shutdown 540,000 261,080 (278,920) 4,238,000 3,995,544 (242,456) 62,668 1 1,974,765 7/28/2010 1,434,794 3 X Project decrease is estimated by the company of the compa			
12 L1000034 Alaskan Way Viaduct - Automatic Shutdown 540,000 261,080 (278,920) 4,238,000 3,995,544 (242,456) 62,668 11,974,765 7/28/2010 1,434,794 3 X Project decrease is estimated by the control of th		X County lead project. 13-15 deferral per updated expenditure The 13-15 decrease is due to an updated delivery schedule.	è plan.
12 L220086 US 395/Lind Road Intersection 299,000 276,969 (22,031) 645,000 622,925 (22,075) 276,969 S276,969 S27		/28/2010 1,434,794 3 X Project decrease is estimated savings.	
Project cost increase is du			
12 L2200092 SK 150/No-See-Um Koad Intersection- Realignment 190,000 229,912 39,912 626,000 666,435 40,435 136,492 X with the existing sanitary		Project cost increase is due to additional design work needed	
		X with the existing sanitary and stormwater systems. Construct	ction is unfunded.
13 101822A SR 18/Issaquah/Hobart Rd to Tigergate - Add Lanes 22,000 3,021,784 143,000 142,633 (367) 3,022,000 3,021,784 (216) 36,465 X Construction is unfunded. 13 101826A SR 18/Tigergate to I-90 - Add Lanes 19,000 3,019,298 154,000 153,824 (176) 3,019,000 3,019,298 298 32,904 X Construction is unfunded.			
13 400506N I-5/Chehalis River Flood Control - OFM/WSDOT Agreement 343,000 343,000 310,131 (32,869))0) 343,000 310,131 (32,869)	X This project is delivered with reimburseable funds from OFM.	L.
I I Unenalis Kiver Basin Floor Protection Pr	1,617,611 1,617,611 879,421	The biennial and total decrease reflects the accounting reimbing of the department. The actual costs of the procect and OFM.	
13 5082015 1-82/South Union Gap I/C - Improvements 152,250 1,896,000 524,788 (1,371,212) 3,152,000 3,152,633 633 450,966	12) 3,152,000 3,152,633 633 450,966	X Preliminary engineering aged out match current delivery plan. and construction are unfunded.	n. Right of way
13 508208M 1-82/Red Mountain Vicinity - Pre-Design Analysis 2,061,000 960,790 (1,100,210) 2,943,000 2,944,397 1,397 689,711	110) 2,943,000 2,944,397 1,397 689,711	Y Preliminary engineering aged out match current delivery plan.	n. Construction is
13 509004U I-90/Ellensburg Interchange - Feasibility Study 869,838 49,000 47,672 (1,328) 354,000 353,709 (291) 47,672 X	8) 354,000 353,709 (291) 47,672	untunded.	

_											13-15 Bienniu	ım Quarter 6										
							Fundi	ing Variance					Schedule		T			Awarded Contract	ts ^{(5) and (6)}		Status	
SubProg	PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 13-15 Q6
13	509009B	I-90/Snoqualmie Pass East - Hyak to Keechelus Dam - Corridor Improvement		387,700,000	133,603,000	118,229,230	(15,373,770)	551,413,000	551,454,902	41,902	956,402	89,427,551	10/5/2009		6/30/2015		5,173,835	3/30/2009	3,298,002	18	х	13-15 expenditures re-aged per the current contractor's schedule.
13	L1100045	SR 518/Des Moines Memorial Drive			14,000	2,534	(11,466)	261,000	249,761	(11,239)		2,534									х	Project scope was completed under budget.
13	PASCO 099902N	US 12/A St and Tank Farm Rd Interchange planning Project Reserve - Noise Reduction			74,000 1,500,000	70,631	(3,369)	302,000 6,500,000	297,981 4,000,000	(4,019)		70,631									X	Future biennium project reserve. Decrease due to specific projects being
14	099955F	Fish Passage Barriers (TPA)	643,000	1,141,344	5,002,000	4,841,518	(160,482)	39,309,000	42,764,278	3,455,278		4,588,473	7/5/2005		6/30/2017		1,184,340	6/12/2006	1,495,495	3	x	programmed. Total variance is mainly due to funding provided by the Building Construction Account is not included in the 14LEGFIN project list. There are also various project increases and decreases netting out to approximately \$500k increase in the BIN.
14	0BI4001	Fish Passage Barrier and Chronic Deficiency Improvements	4,973,000	6,092,157	38,600,000	31,700,142	(6,899,858)	104,931,000	290,521,826	185,590,826		23,012,695					450,185	12/5/2005	327,567	3	х	The project list has been update to include the \$80 million per biennium (for 3 biennia) investment presented in the agency's 2015 budget submittal. This includes the re-aging of planned expenditures in 13-15.
14	0BI4002	Noise Wall & Noise Mitigation Improvements	1,598,000	1,055,257					33,509,080	33,509,080							6,334,836	12/6/2004	5,817,222	7	х	Future biennium projects have been programmed and added to this BIN.
14	0BI4003	Stormwater & Mitigation Site Improvements	89,000	399,964	6,256,000	2,677,716	(3,578,284)	32,768,000	56,135,187	23,367,187		1,609,967					1,040,279	7/12/2004	1,061,739	1	х	The wetland monitoring reserve has been reduced in 13-15 and future biennium projects have been programmed and added to this BIN.
14	0BI4ENV	Environmental Mitigation Reserve - Nickel/TPA			3,045,000	3,328,868	283,868	11,973,000	10,794,722	(1,178,278)		941,213									х	Expenditure plan updated to reflect increased quantity of work items in 13-15.
P1	0BP1001	Chip Seal Roadways Preservation	1,386,000	6,910,434	62,907,000	68,841,198	5,934,198	192,766,000	318,693,434	125,927,434		58,769,966	7/1/2009		6/30/2011		3,142,504	11/21/2005	3,343,832	2	х	The 13-15 increase is due to adding the overprogrammed projects to the BIN. Total increase due to programming future projects and adding them to this programmatic BIN.
P1	0BP1002	Asphalt Roadways Preservation	13,898,000	33,892,822	131,213,000	124,940,073	(6,272,927)	1,078,835,000	1,388,273,959	309,438,959		107,256,077					1,910,508	1/18/2005	2,091,111	2	х	13-15 project expenditures slower than anticipated resulting in deferrals to 15- 17. Total increase due to programming future projects and adding them to this programmatic BIN.
P1	0BP1003	Concrete Roadways Preservation			20,839,000	18,727,014	(2,111,986)	322,239,000	323,425,429	1,186,429		15,368,450					11,600,056	5/18/2009	9,889,889	3	х	13-15 decrease due to savings at project completion. Total increase due to programming future projects and adding them to this programmatic BIN.
P1	0BP1004	Safety Features Preservation		240,000	926,000	971,621	45,621	7,429,000	6,563,443	(865,557)		957,811					160,004	1/29/2007	175,769	3	х	Total reduction due to the removal of prior biennium completed projects from the list.
P1	100551B	I-5 SB 88th St Off Ramp Vicinity to SR 531 SB On Ramp Vicinity - Paving			151,000	122,926	(28,074)	4,254,000	4,541,700	287,700		4,084	1/11/2016		10/20/2016						х	Increase due to updated engineer's estimate. 13-15 decrease due to schedule update.
P1 P1	100553X 100581B	I-5/NB SR 531 Vic to Portage Creek Bridge Vic - Paving I-5 NB/Nulle Rd to Samish Highway Vic - NB Paving			67,000 72,000	104,597 76,151	37,597 4,151	1,460,000 2,356,000	1,472,963 2,482,580	12,963 126,580		34,597	1/4/2016 1/11/2016	9	10/26/2016 10/5/2016	12					X	Project re-prioritized. 13-15 increase due to schedule update.
P1	100595G	I-5/NB Nooksack River to Blaine - Paving			291,000	212,444	(78,556)	7,493,000	7,152,339	(340,661)		42,444	1/11/2016		10/3/2016						X	Decrease due to project estimate update.
P1	102027E	SR 20/Deception Pass Park Vic to Lunz Rd Vic - Paving			2,899,000	1,350,172	(1,548,828)	2,899,000	3,646,254	747,254		260,715	10/5/2015	-8	10/10/2016	-13					х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	109051C	I-90/WB Mercer Slough to W Lake Sammamish Parkway - Paving			358,000	236,475	(121,526)	6,026,000	6,024,459	(1,541)		235,485	10/26/2015		8/31/2016						x	Project expenditure aging adjustment.
P1 P1	109079B 109970N	I-90/SR 202 I/C to S Fork Snoqualmie River - Paving SR 99/SR 525 Interchange Vic to Lincoln Way Vic - Paving			123,000 92,000	119,743 51,928	(3,257) (40,072)	2,625,000 2,262,000	2,624,136 1,725,099	(864) (536,901)		21,743	10/26/2015 1/11/2016		10/15/2016 10/14/2016						X	Decrease due to project estimate update.
P1	118108B	SR 181/S 180th St to Southcenter Blvd - Paving			2,432,000	1,035,258	(1,396,742)	2,432,000	2,222,179	(209,821)		348,063	10/5/2015	-10	10/28/2016	-13					х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	150916A	SR 509/S Normandy Rd Vic to S Normandy Rd Wye Connection - Paving	727,000	366,331	497,000	725,233	228,233	1,983,000	2,200,662	217,662		247,610	11/22/2010		12/31/2015	-2	854,769	1/14/2011	694,859	5	х	Project increase due to updated engineer's estimate prior to advertisement.
P1	150922C	SR 509/SB S 160th St Vic to S 112th St Vic - Paving			2,728,000	860,876	(1,867,124)	2,728,000	2,022,320	(705,680)		188,086	10/5/2015	-12	9/30/2016	-12	1,562,093	11/14/2014	1,396,691	6	х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	310144G	US 101/S of Mansfield Rd to W of Shore Rd - Paving			1,288,000	890,836	(397,164)	3,049,000	2,914,900	(134,100)		288,737	1/20/2015	2	9/15/2015						x	Advertisement delay and expenditure aging adjustments needed to address ADA issues.
P1	330314D	SR 303/S of WM E Sutton Rd to Silverdale Way - Paving			354,000	1,294,064	940,064	2,950,000	3,078,912	128,912		233,898	4/6/2015	-3	9/30/2015	-1					х	Over programmed project. Project advanced to meet updated delivery plan.
P1	5012151	US 12/Tieton River Bridges to Naches - Chip Seal			72,000	307,627	235,627	1,213,000	983,327	(229,673)		61,318	11/3/2014	3	10/30/2015						х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	501215J	US 12/Turner Rd Vic to Messner Road Vic - Chip Seal			43,000	177,896	134,896	692,000	690,931	(1,069)		32,847	11/3/2014	3	10/30/2015						х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	5124021	SR 124/South Lake Road to Charbonneau Park Vicinity - Chip Seal			53,000	255,972	202,972	867,000	866,832	(168)		41,231	11/3/2014	3	10/30/2015						х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	539503T	US 395/Foster Wells Road Vic to E Elm Road - Paving			4,494,000	2,719,883	(1,774,117)	4,494,000	3,061,525	(1,432,475)		159,800	2/10/2014	10	10/24/2014	13					х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	5BP1001	I-90/Concrete Rehabilitation (Nickel)			4,347,000	3,616,425	(730,575)	52,264,000	52,281,120	17,120		1,152,363									Х	13-15 reduction due to adjustments to delivery schedule on various projects within the BIN.
P1	619503A	US 195/Colfax to Dry Creek - Paving			2,899,000	985,931	(1,913,069)	2,899,000	2,887,115	(11,885)		238,609	3/9/2015		11/17/2015						х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	629001K	SR 290/Sullivan Rd to Idaho State Line - Paving			200,000	1,794,473	1,594,473	3,526,000	3,710,105	184,105		229,469	1/25/2016	-12	11/17/2016	-12					х	Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.
P1	800515C	Concrete Rehabilitation Program (Nickel)		144,600,000	27,673,000	9,907,841	(17,765,159)	192,262,000	192,258,679	(3,321)		4,486,956					15,681,472	11/17/2008	9,874,897	5	х	Project expenditures are deferred as a multi-stage delivery plan is developed for this project.
P2	099955H	Seismic Bridges Program - High & Med. Risk (TPA)			773,000	235,862	(537,138)	51,581,000	41,853,337	(9,727,663)		222,996					125,000,000	2/16/2007	124,000,000	3	х	Decrease in biennial amount and total is due to various project savings.
	•	· · · · · · · · · · · · · · · · · · ·			•																	

							Fundi	ing Variance				•	Schedule					Awarded Contract	ts ^{(5) and (6)}		Status	
												Diamaial		Advertisement	Operationally	Operationally					p _e	
SubF	rog PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Complete In Progre	Comments 13-15 Q6
P:	0BP2001	Bridge Replacement Preservation	39,685,000	38,545,488	5,418,000	6,017,680	599,680	178,602,000	324,344,900	145,742,900		4,994,634					300,716	6/5/2006	249,986	3	х	13-15 increased because PE was added for two emergent bridge replacement projects on SR 142 and SR 508 in SW WA. CN not funded at this time. Total increase is due to future biennium projects being added to the BIN.
P:	2 OBP2002	Bridge Repair Preservation	1,050,000	13,350,499	100,629,000	90,061,531	(10,567,469)	445,641,000	1,022,596,491	576,955,491		67,663,015					300,716	6/5/2006	249,986	3	х	13-15 BIN decrease is due to savings on the I-5/Stillaguamish River Bridge rehab project. Total increase is due to future biennium projects being added to the BIN and a structure change moving the reserve buckets into this BIN.
P:	2 OBP2003	Bridge Scour Prevention Preservation	5,501,000	485,798	707,000	300,806	(406,194)	10,889,000	39,515,122	28,626,122		290,281					281,230	3/3/2011	217,237	6	x	13-15 decrease is due to a schedule delay on US 101/Bogachiel River Bridge and savings on the SR 108/Wildcat Creek Bridge project. Total increase is due to future biennium projects being added to the BIN and a structure change moving projects from reserve buckets.
P:	2 OBP2004	Bridge Seismic Retrofit Preservation	4,374,000	6,591,362	39,598,000	18,932,973	(20,665,027)	168,468,000	229,552,302	61,084,302		14,278,756					3,202,030	9/19/2005	3,231,000	4	х	Decrease in total is due to reduced engineers estimates on various projects and schedule delays. Total increase is due to future biennium projects being added to the BIN and a structure change moving projects from reserve buckets.
P:	2 100595E	I-5/Nooksack River Bridges - Painting	665,000	671,897	4,322,000	3,710,294	(611,706)	4,363,000	4,630,793	267,793		3,331,769	3/3/2014		11/15/2014	11	674,924	5/4/2009	518,400	5	х	13-15 expenditure plan updated to the department's revised delivery plan. Project cost increase at award due to bids coming in higher that the engineer's estimate. Completion date corrected to reflect a two CN season project.
P:	2 101812N	SR 18/Green River (Neely) Bridge - Painting			1,556,000	1,024,010	(531,990)	1,556,000	2,231,219	675,219		136,470	4/7/2014		9/19/2014	14	1,529,839	11/13/2014	1,547,080	5	х	Cost increase due to revised engineer's estimate involving traffic control, mobilization and staging. 13-15 expenditure plan updated to the department's revised delivery plan. Project had to be re-advertized and the completion date delayed accordingly.
P:	2 109947B	SR 99/George Washington Bridge - Painting	2,591,000	11,968,703	21,892,000	2,135,473	(19,756,527)	50,147,000	50,146,069	(931)		426,006	1/13/2014		5/30/2018						х	13-15 expenditure plan updated to the department's revised delivery plan.
P:	2 215301E	SR 153/Methow River Bridge - Deck Rehabilitation		1,034,023	111,000	584	(110,416)	1,186,000	1,297,135	111,135		584	11/23/2015	71	9/22/2016	73					Х	Project deferred to a later biennium due to re-prioritization. Project delay is due to environmental permitting issues. The advertisement
P:		SR 162/Puyallup River Bridge - Replace Bridge			10,639,000	3,169,883	(7,469,117)	15,565,000	10,720,125	(4,844,875)		692,916	12/16/2013	11	4/29/2015	7	20,000,002	12/9/2014	5,482,395	15	X	and completion date have been delayed. The total project decrease is due to an updated engineer's estimate. The project schedule and expenditure plan were revised to align with the
P	2 316725A	SR 167/Puyallup River Bridge - Bridge Replacement			27,430,000	27,601,977	171,977	30,774,000	31,242,056	468,056		20,823,628	6/12/2013		10/15/2015	-3	20,900,002	10/3/2013	23,220,888	3	X	time needed to go through the Section 106 process.
P:		SR 6/Rock Creek Br E - Replace Bridge			5,588,000	8,011,563	2,423,563	10,169,000	10,315,686	146,686		4,549,635	12/16/2013		9/15/2015		11,692,593	2/3/2014	11,612,612		Х	Expenditures accelerated due to updated contractor's schedule. Delivered with project 400612B. Expenditures accelerated due to updated contractor's schedule. Delivered
P:		SR 6/Rock Creek Br W - Replace Bridge			3,896,000	5,362,190	1,466,190	7,275,000	7,075,920	(199,080)		3,128,471	12/16/2013		9/15/2015		11,692,593	2/3/2014	11,612,612	12	X	with project 400612A. Project cost increase due to updated cost estimate and schedule provided by
P:		Astoria-Megler Bridge - South End Painter			5,401,000 120,000	5,672,122 120,000	271,122	21,420,000 37,078,000	22,241,733 37,078,000	821,733		4,806,996 96,299	4/16/2012		5/1/2014						X	ODOT.
P:		SR 16/Tacoma Narrows Bridge R&R - Preservation Other Facilities Project Reserve - Major Drainage/Electrical Systems			120,000	120,000		87,679,000	100,226,000	12,547,000		90,299									X	Future biennium project reserve. Increase due to revised investment levels.
P:		Set Aside for Local funds - Preservation			4,000,000	4,000,000		32,000,000	32,000,000												х	Appropriation set aside for budget purposes only.
P:		Set Aside for Federal Discretionary Funds - Preservation Safety Rest Areas with Sanitary Disposal - Preservation Program		4,323,688	10,000,000 59,000	10,000,000 99,101	40,101	80,000,000 5,590,000	80,000,000 4,230,382	(1,359,618)		81,681						6/20/2011	360,500	3	X	Appropriation set aside for budget purposes only. Reduction to project reserve as individual projects have been programmed.
P:	3 099960K	Emergency Slide & Flood Reserve			20,000,000	20,000,000		160,000,000	160,000,000												х	
P:	099960P	Statewide Safety Rest Area Minor Projects and Emergent Needs	579,000	761,684	122,000	121,598	(402)	3,533,000	3,532,147	(853)		34,594									х	
P:	3 OBP3001	Emergency Relief Preservation	5,461,000	13,933,241	374,000	4,992,985	4,618,985	27,752,000	23,868,551	(3,883,449)		4,585,342					599,614	9/13/2004	491,316	6	х	Programmatic BIN. 13-15 increase due to emergent projects and total decrease due to prior biennium completed projects being dropped from the list.
P:	3 OBP3002	Unstable Slopes Preservation	3,383,000	2,316,993	6,941,000	45,588,819	38,647,819	121,958,000	193,316,626	71,358,626		36,047,963					1,360,198	7/3/2008	1,123,123	3	х	Programmatic BIN. Total increase is due to future biennium projects being added to the list. 13-15 increase due the addition of the SR 530 Slide.
P:	0BP3003	Major Electrical Preservation	2,173,000	1,728,588	11,063,000	10,882,556	(180,444)	35,949,000	83,370,874	47,421,874		9,433,597					1,152,807	5/9/2008	1,448,790	2	х	Programmatic BIN. 13-15 decrease due to savings on projects within the BIN. Total increase due future biennium projects being added to the BIN.
P:	3 OBP3004	Major Drainage Preservation	3,416,000	454,190	7,295,000	7,885,131	590,131	20,345,000	98,364,269	78,019,269		5,567,706					159,410	7/28/2008	124,080	8	х	Programmatic BIN. Total increase due future biennium projects being added to the BIN. Biennial increase is due to the addition of an emergency culvert rehab project on SR 4.
P:	3 OBP3005	Rest Areas Preservation			3,688,000	4,079,502	391,502	10,663,000	37,165,402	26,502,402		2,311,182						10/31/2011	71,939	5	х	The 13-15 increase is mainly due to adding the I-82 Selah Creek RV Dumpstation project. The total increase is due to future biennium projects being added to the BIN.
P:	0BP3006	Weigh Stations Preservation						17,203,000	19,578,000	2,375,000											х	Programmatic BIN. Total increase due future biennium projects being added to the BIN.
P:	3 OBP3007	Statewide Paving Project Basic Safety Features			6,283,000	5,634,360	(648,640)	64,239,000	18,772,933	(45,466,067)		1,848,883					823,307	10/13/2014	931,602	4	x	13-15 decrease due to updated delivery schedules for projects within the BIN. Total cost decrease due to future biennium paving projects retaining their estimated funding for basic safety features until project design has begun.
P:	3 100555B	I-5/Smokey Point NB/SB Safety Rest Area - RV Sewage System Rehab		427,400	122,000		(122,000)	138,000	126,021	(11,979)			9/16/2013	24	12/31/2013	24					х	Project delayed due to negotiations with the City of Arlington for sewer connections.
P:	3 401206E	US 12/Rimrock Lake Vicinity - Stabilize Slope		1,261,187	47,000	148,084	101,084	1,919,000	1,975,122	56,122		98,250	12/7/2015	12	12/30/2016	12					х	Project delayed 1 year to provide additional time needed for environmental documentation and permitting processes to be completed prior to Ad due to the location of project in USFS area. This has increased PE costs this biennium.
Q	3 0000050	Reserve funding for Traffic Operations Capital Projects		26,400,000	910,000	403,053	(506,947)	69,556,000	54,351,045	(15,204,955)											х	This is a programmatic BIN for Traffic Operation Capital Projects. As funding is received from local agencies and/or the federal government, projects are programmed for delivery and this funding reserve is reduced.
Q	3 0005100	CVISN-CVISN-Deployment Stations along I-5, I-90, and I-82			444,000	444,248	248	3,200,000	3,200,000			224,146									х	
		•									I											-

							Fund	ing Variance			13-15 Bienniu								, (5) and (6)		Ctatus	
							runa	ing Variance					Schedule					Awarded Contrac	ts ^(o)		Status	
SubProg	PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress Future	Comments 13-15 Q6
Q3	000515Q	Expanded CVISN-automated Infrared Roadside Screening			1,000,000	1,000,000		1,000,000	1,000,000			216,425									х	
Q3	100014Q	Traffic Signal Controller Integration - Multiple Locations			21,000	21,261	261	125,000	125,241	241		21,261	7/6/2010		6/30/2011						Х	
Q3	100519Q	I-5/Express Lanes Enhancements			298,000	300,000	2,000	298,000	300,000	2,000		119,035	9/3/2013	6	4/30/2015						x	The AD date was delayed to accommodate a revised schedule. (AD was attained on 3/14)
Q3	100522Q	I-5/Mercer Street NB and SB Ramp Meter Systems			39,000	35,859	(3,141)	194,000	191,331	(2,669)			10/4/2010		9/30/2013	19	3,419,602	4/4/2011	3,419,556	3	x	This projects OC date was delayed because of a work stoppage placed by the department due to a ramp meter re-design needed to ease the build up of traffic during peak hours.
Q3	100528Q	I-5/SB N 145th St Vicinity - Variable Message Sign Installation			530,000	1,059,637	529,637	530,000	1,059,637	529,637		54,720	4/7/2014	1	10/5/2015		9,953,530	6/27/2014	9,287,455	4	х	The biennial and total increase is due to the projects milepost limits being increased to accommodate for electrical service connection, fiber optic termination and camera install at a location.
Q3	102020Q	SR 20/Oak Harbor and SR 20 Spur to I-5 - Signal Integration			500,000	530,215	30,215	500,000	530,215	30,215		146,167	10/21/2013	8	6/30/2015	-5					x	The AD date was delayed to accommodate a revised schedule
Q3	140541Q	I-405/SB Coal Creek Interchange - ITS Improvements			321,000	291,530	(29,470)	321,000	312,729	(8,271)		38,127	11/4/2013	13	8/1/2014	8					х	The AD date was delayed to accommodate a revised schedule
Q3 Q3	200001I 200004N	NCR 700 MHz Radio System Expansion Stage 2 - NCR Basin ITS Communications and Travelers Information			98,000 72,000	71,582	2,000	98,000 85,000	100,000 353,515	2,000 268,515		78,307 48,098									X	This projects total cost originally only included a PE phase (phase I). The increase in total cost is due to the recently added CN phase (phase II) which includes a revised scope.
Q3	200202T	US2/Stevens Pass ITS Emergency Power			240,000	160,732	(79,268)	240,000	319,831	79,831		31,643	5/27/2014	7	11/20/2014	9					х	This project was combined with a highway project from the region and the AD date was delayed for a joint advertisement. The total cost increase is from a
Q3	202090A	SR 20/Winthrop VMS				125,200	125,200		264,000	264,000		24,824									x	revised project estimate New project funded by grant from federal government.
Q3	300543Q	I-5/Trosper Road to Marvin Road - Signal Upgrade			358,000	411,574	53,574	359,000	412,384	53,384		44,116	9/23/2013	7	7/31/2014	7	474,302	6/9/2014	526,705	4	x	The biennial and total increase is due to the successful bidder's cost for the project coming in at 11% above the engineer's estimate. Ad and OC dates were adjusted to accommodate the procurement of materials.
Q3	351207Q	SR 512/SR 7 to I-5 - Congestion Management			1,230,000	167,315	(1,062,685)	1,230,000	1,230,000			104,407	2/10/2014	14	9/14/2014	22					х	The biennial decrease is from the deferral of the projects CN phase to next biennium to accommodate a revised schedule. As a result, the Ad and OC dates have also been moved out.
Q3	400004Q	Advanced Traveler Information System Phase II Deployment			24,000	23,937	(63)	250,000	249,795	(205)		23,932	8/1/2011		2/29/2012						x	dates have also been moved out.
Q3	400008Q	Advanced Traveler Information Freeway Improvements			57,000	56,621	(379)	299,000	299,110	110		56,620	4/25/2011		7/31/2013	1	187,043	5/26/2011	139,641	2	X	
Q3	400014Q	I-205 Traveler Information, Padden Pkwy to 134th			1,192,000	1,192,371	371	1,300,000	1,299,992	(8)		996,310	3/4/2013		8/11/2013	17	867,494	4/8/2013	751,804	3	х	The OC date was moved to accommodate a second phase of the project.
Q3	400515Q	I-5/I-205 Bi-State Corridor Travel Time - Add Signing			951,000	951,000		951,000	951,000			102,833	4/21/2014	4	11/15/2014	5	676,623	9/3/2014	661,654	3	х	The AD date date was delayed due to the need for a bridge analysis caused by the need to design new sign structures after originally planning to place the signs on existing sign structures as determined by the Bridges and Structures
Q3	401412Q	SR 14/Traveler Information Enhancements Phase II			139,000	138,996	(4)	360,000	359,716	(284)		138,996	2/11/2013		8/16/2013	1	168,804	3/21/2013	146,654	3	х	office.
Q3	401413Q	SR 14 Traveler Information, 164th Ave to NW 6th Ave			1,400,000	155,000	(1,245,000)	1,400,000	1,400,000			54,321	6/2/2014	11	11/17/2014	15					х	The PE start delay and competing higher priorities along with the limited workforce, caused the AD and OC date to shift into next bien. As a result, this caused the biennial decrease due to aging the funds in 13-15 to 15-17 bien.
Q3	450313Q	SR 503 Traveler Information - Incident Management and Communications			992,000	991,401	(599)	1,000,000	1,000,000	0		666,802	1/21/2014	1	6/11/2014	7	733,625	3/24/2014	639,867	4	х	The OC date was delayed due to the delays in getting environmental permits.
Q3	509050Q	I-90/Snoqualmie Summit and Ryegrass - Traveler Information			175,000	175,000		175,000	175,000			77,811									x	
Q3	609002Q	I-90/Sullivan Rd East to Vic Idaho State Line - ITS			214,000	222,488	8,488	2,158,000	2,164,788	6,788		222,488	8/17/2009		7/31/2013	3	1,475,534	10/12/2009	913,269	2	х	The OC date was delayed due to additional CMAQ eligible work that was added as a result of favorable bids.
Q3	609004Q	I-90/Sprague Rest Area Traveler Information			144,000	144,009	9	175,000	175,000	0		26,661	4/1/2013	9	6/28/2013	21					x	The shift in schedule was a result of the inability to procure specific materials.
Q3	609011Q	I-90 & US 2 Variable Message Signs Replacement - ITS			641,000	556,221	(84,779)	1,104,000	1,019,424	(84,576)		553,494	11/13/2012		8/9/2013		758,604	12/20/2012	790,104	4	х	This project was completed and adjusted to actuals.
Q3	609049Q	I-90 CCTV Upgrades US 195/Hatch Rd to Cheney-Spokane Rd - Congestion & Safety			120,000	120,000	(747.440)	120,000	120,000	(746.054)		2,164	2/17/2015		6/30/2015	4	022.474	42/46/2042	640.254		X	This project was completed and adjusted to actuals.
Q3	619501Q	Mngmnt - ITS			1,586,000	838,590	(747,410)	1,618,000	871,046	(746,954)		838,590	10/28/2013		6/30/2014	1	833,474	12/16/2013	610,254	1		The biennial and total decrease is from savings at completion of the Outer
W1	900001G	Point Defiance Tml Preservation			3,193,000	2,289,159	(903,841)	15,272,000	12,691,334	(2,580,666)		2,063,285	4/22/2013		2/10/2019		2,466,000	11/20/2013	1,655,998		X	Floating Dolphin Replacement project.
W1 W1	900001H 900002G	Point Defiance Tml Improvement Tahlequah Tml Preservation			125,000	57,539	(67,461)	989,000 14,534,000	921,596 65,015,931	(67,404) 50,481,931		30,848	8/23/2010 6/5/2006		9/21/2012 8/10/2021		68,349	9/20/2010	62,699	2	x	The total cost increase is from projected cost to complete the project which includes the current anticipated needs per the LCCM in the future and
W1	900002Н	Tahlequah Tml Improvement			57,000	48,909	(8,091)	1,130,000	779,487	(350,513)		19,504	5/23/2011		10/14/2011		112,198	6/20/2011	106,498	2	x	cost/inflation. This BINs 13-15 decrease moved the combined remaining budget from completed security projects (Security Improvements, and ESSU) to support the Security System placeholder PIN 998925A. The total BIN cost decrease is from the transfer of the LCCM security place holders to the new security system wide projects.
W1	900005N	Fauntleroy Tml Improvement			371,000	380,340	9,340	630,000	640,977	10,977		17,949	1/3/2012		7/18/2012						х	
W1	900006S	Vashon Tml Preservation			1,547,000	2,602,382	1,055,382	31,296,000	37,451,775	6,155,775		1,255,366	4/21/2014		5/1/2018						x	This 13-15 BIN increase is a combination of two separate construction cost increases on the Vashon Trestle Rehabilitation project: 1) Required additional environmental mitigation (timber pier removal) at Tahlequah and Maury Island in exchange for increased overwater coverage at the Vashon ferry terminal due to proposed seismic bracing of the trestle. 2) Required storm water treatment on a portion of the trestle, security upgrades to meet the Homeland Security requirements, and traffic control labor for all upland vehicle holding during construction phase.
W1	900006T	Vashon Tml Improvement			136,000	140,003	4,003	5,213,000	5,218,512	5,512		42,073	5/16/2011		10/27/2012		2,109,783	4/20/2009	2,109,725	4	x	
W1	900010L	Seattle Tml Preservation			14,389,000	12,579,337	(1,809,663)	322,291,000	325,804,190	3,513,190		4,313,598	5/26/2015		6/1/2020		1,558,711	8/22/2011	1,558,713		х	This projects biennial decrease was from the deferral of the CN ad dates due to funding constraints. The total cost increase is a result of re-aging the spending plan which includes inflation.

March Marc								Fundi	ing Variance			13-13 Bleilill	•						A	4 _ (5) and (6)		Status	
March Marc								Funa	ing variance					Schedule					Awarded Contract	ts ^{(o) und (o)}		Status	
	SubPi	g PIN	Project Title	40									Expenditures to		Variance	Complete	Complete Variance	-	Award Date			Completed In Progress Future	Comments 13-15 Q6
No.	W1	900010M	Seattle Tml Improvement			1,805,000	3,050,154	1,245,154	9,939,000	11,784,606	1,845,606		1,105,695	6/20/2011		2/15/2013		78,470	11/16/2009	82,255	6	x	mitigate for SDOT's "Elliott Bay Seawall Project" (EBSP). WSDOT in agreement with SDOT will reinburse SDOT for costs associated with replacement of support of the northeast area of Colman dock when the City removes the existing seawall. WSDOT is also responsible to pay for reinforcing the beam located on City right-of-way that provides support for the existing timber dock as well as paying for removal of the edge beam and the supporting piles as part of the future Seattle Terminal Project. The increase was also offset by the transfering of savings on the TWIC card security project to the Security
No. Marie	W1	900012K	Port Townsend Tml Preservation			958,000	958,199	199	35,190,000	33,102,834	(2,087,166)		367,951	7/12/2010		1/30/2020		1,381,549	9/14/2009	1,232,499	4	x	Dolphins which reduced the cost. Also, some of the projects realized cost
March Marc	W1	900012L	Port Townsend Tml Improvement			187,000	170,150	(16,850)	2,246,000	2,230,506	(15,494)		122,065	6/1/2010		10/17/2012		560,582	1/18/2011	439,926	6	Х	
19 19 19 19 19 19 19 19	W1	9000221	Lopez Tml Preservation			7,000	63	(6,937)	17,169,000	12,279,943	(4,889,057)		63	10/17/2011		10/14/2012		1,733,299	1/24/2012	1,949,049	6	x	instead of replace, the wing wall. Also contributing to the decrease was the transfer of the LCCM security place holder to the new security system wide
Second S	W1	900022J	Lopez Tml Improvement			576,000	550,873	(25,127)	684,000	658,764	(25,236)		470,916	1/3/2012		7/18/2012		1,078,949	7/15/2013	1,106,399	2	Х	This is a second of the second
March Marc																		2,084,388	4/19/2010	1,878,998	5	x	process is dynamic and is constantly undergiong inspection for preservation
Control Cont	W1	900024G	Shaw Tml Improvement			45,000	42,867	(2,133)	56,000	53,660	(2,340)		21,463	1/3/2012		7/18/2012						X	The total cost increase is as a result of adjustments based on the LCCM. As a
10 10 10 10 10 10 10 10								, , ,														х	-
1	W1	900026Q	Orcas Tml Improvement			207,000	207,377	377	1,386,000	1,386,937	937		79,253	4/11/2011		7/18/2012		46,199	5/16/2011	49,599	5	X	This projects total cost increase is from the adjustment of the project based on
10 10 10 10 10 10 10 10	W1	900040N	Eagle Harbor Maint Facility Preservation	33,612,000	38,682,000				71,656,000	100,442,704	28,786,704			5/9/2011		1/24/2016		13,351,573	11/3/2008	10,829,674	7	x	the LCCM. Also contributing to the projects increase was the re-scoping of the tie-up slips and wing dolphin preservation.
Second Column Col	W1		Eagle Harbor Maint Facility Improvement			45,000	11,470	(33,530)					1,638			10/17/2012		279,707	4/10/2012	·		x	funds to address the purchase of TWIC readers, software and software
1		_																					The total increase is due to the addition of a new biennium.
## Page 100 Page 100	W1	902020C	Anacortes Tml Preservation			687,000	306,659	(380,341)	72,821,000	97,669,249	24,848,249		224,199	8/9/2010		11/10/2020		1,228,299	9/20/2010	964,901	5	x	903352A (Dolphin and Wingwall Replacement). Savings resulted from the elimination of dredging requiremnt which reduced environmental and design efforts during PE. Budget was transfered to support to increased cost estimates on the Vashon Trestle Rehabilitation project (PIN 905204A) Total variance due to update of Out Biennia Preservation Placeholder (future scoping bucket) for Life Cycle Cost Model (LCCM) Preservation and inclusion of 2029-31 biennia in planning period (\$16.7M), additionally Slip 1 Trestle
W1 910413Q Edmonds Time Preservation	W1	902020D	Anacortes Tml Improvement			2,257,000	1,051,271	(1,205,729)	23,644,000	24,631,693	987,693		865,254	5/9/2011		12/8/2012		112,749	5/16/2011	71,349	6	x	terminal building design stopped at 90% due to lack of future funding for construction making the transfer possible. The total cost increase is from the addition of 2 new projects, Undergound Storage Tank Remediation and Illumination System Rebuild that were added as a part of the 2015 budget
W1 910418 Edmonds fml Improvement 376,000 481,49 305,499 12,308,000 12,958,477 649,477 133,761 10/19/2009 2/15/2013 1,424,548 10/20/2008 1,301,778 4 X Gent first work funding was provided through the 2014 FTA Passenger Ferry formation in program aware. 1,340,000 1,009,674 130,326 28,788,000 29,007,136 4,119,136 385,296 6/6/2011 4/12/2014 1,239,683 12/15/2008 1,132,499 4 X Gent first work funding was provided through the 2014 FTA Passenger Ferry from the 100-100 103,971 1,340,000 1,009,674 130,000 1,009,674 130,000 1,009,674 130,000 1,009,674 130,000 1,009,674 130,000 1,009,674 130,000 1,009,674 130,000 1,009,674 1,190,000 1,19	W1	910413Q	Edmonds Tml Preservation						23,378,000	26,101,849	2,723,849			5/23/2011		5/3/2012		222,257	10/5/2010	228,079	3	х	Total variance due to update of Out Biennia Preservation Placeholder (future scoping bucket) for Life Cycle Cost Model (LCCM) Preservation (\$3.2M).
Southworth Time Preservation 1,340,000 1,099,674 (330,326) 28,788,000 32,907,166 4,119,136 385,296 6/6/2011 4/12/2014 1,239,063 12/15/2008 1,132,499 4 X State financial color to Unpublic Personal Color Human Preservation 1,340,000 1,099,674 (330,326) 28,788,000 32,907,166 4,119,136 385,296 6/6/2011 4/12/2014 1,239,063 12/15/2008 1,132,499 4 X State financial color to Unpublic Personal Color Human Preservation and Bilanhridge Office Human Preservation 1,349,000 103,991 196,000 200,921 4,921 77,920 4/2/2012 10/17/7012 X The bilannial decrease was due to transfer of unspect double Personal Color Human Preservation and Bilanhridge Office Human Preservation 1,439,000 103,991 196,000 200,921 4,921 77,920 4/2/2012 10/17/7012 X The bilannial decrease was due to transfer of unspect double Personal Color Human Preservation 1,439,000 103,991 196,000 200,921 4,921 77,920 4/2/2012 10/17/7012 10/17/7012 16,975 X The bilannial decrease was due to transfer of unspect double Personal Color Human Preservation 1,439,000 1,099,674 1,495,000 29,000,776 5,700,276 333,300 5/22/2017 8/11/2019 1,15/2019	W1	910413R	Edmonds Tml Improvement			376,000	481,149	105,149	12,309,000	12,958,477	649,477		133,761	10/19/2009		2/15/2013		1,424,548	10/20/2008	1,301,378	4	x	retrofit work. Funding was provided through the 2014 FTA Passenger Ferry
Southworth Tml Preservation 1,439,000 1,164,855 1,164,855																		1,239,063	12/15/2008	1,132,499	4	x	13-15 Biennial decrease due to transfer of unspent dolphin project fed and state funds to fund PE phase for 13-15 project additions for Edmonds Seismic and Bainbridge OHL replacement. Total variance due to update of Out Biennia Preservation Placeholder (future scoping bucket) for Life Cycle Cost Model (LCCM) Preservation and inclusion of 2029-31 biennia in planning period
W1 916088 Southworth Tml Preservation 1,439,000 1,164,855 (274,145) 23,380,000 29,080,276 5,700,276 333,309 5/22/2017 8/11/2019 X total increase is due to the addition of a new biennium.	W1	9104145	Kingston Tml Improvement			100,000	103,991	3,991	196,000	200,921	4,921		77,920	4/2/2012		10/17/2012						X	The hiennial decrease was due to the deferral of CN to the part bionnium. The
## Bremerton Tml Preservation ## 3,010,000 2,907,643 (102,357) 30,419,000 37,951,619 7,532,619 262,615 6/2/2008 2/24/2015 1,558,439 6/2/2014 1,209,769 4 X The total cost increase is due to the addition of two proposed new starts (Terminal Slip 2 Vehicle Transfer Span). Additional cost increase also includes the main single sland Tml Preservation ### 3,010,000 2,907,643 (102,357) 30,419,000 37,951,619 7,532,619 262,615 6/2/2008 2/24/2015 1,558,439 6/2/2014 1,209,769 4 X The total cost increase is due to the addition of two proposed new starts (Terminal Slip 2 Vehicle Transfer Span). Additional cost increase also includes the main single sland Tml Preservation ### 4 X This 13-15 includes the main single sland Tml Preservation ### 4 X This 13-15 includes the main single sland Tml Preservation ### 4 X This 13-15 includes the main single sland Tml Preservation ### 5,955,000 49,277,494 49,277,494 3,322,494 49,277,494																						x	
W1 930410T Bremerton Tml Preservation 3,010,000 2,907,643 (102,357) 30,419,000 37,951,619 7,532,619 262,615 6/2/2008 2/24/2015 1,558,439 6/2/2014 1,209,769 4 X (Terminal Slips 182 and Terminal Slip 2 Vehicle Transfer Span). Additional cost increase also includes the addition of a new biennum to plan.	W1	916008S	Southworth Tml Improvement			386,000	367,277	(18,723)	699,000	680,267	(18,733)		321,402	1/3/2012		2/10/2014		186,545	4/30/2012	136,975	2	X	The total cost increase is due to the addition of two
W1 9304100 Bremerton imi improvement 62,000 95,027 33,027 323,000 355,629 32,629 72,024 11/1/2010 97,21/2012 101,199 12/6/2010 55,498 10 X project. W1 930513G Bainbridge Island Tml Preservation 4,561,000 3,607,729 (953,271) 45,955,000 49,277,494 3,322,494 2,646,886 7/14/2014 2/24/2015 2,086,259 11/25/2013 1,940,274 4 X OHL - Cab Refurbishment and OHL - Pedestrian Fixed Walkway Replacement).	W1	930410T	Bremerton Tml Preservation			3,010,000	2,907,643	(102,357)	30,419,000	37,951,619	7,532,619		262,615	6/2/2008		2/24/2015		1,558,439	6/2/2014	1,209,769	4	x	(Terminal Slips 1&2 and Terminal Slip 2 Vehicle Transfer Span). Additional cost
W1 930513G Bainbridge Island Tml Preservation 4,561,000 3,607,729 (953,271) 45,955,000 49,277,494 3,322,494 2/2015 2,086,259 11/25/2013 1,940,274 4 X The biennial cost decrease is due to savings from good bids on the project. The biennial cost decrease is due to the addition of two proposed new starts (Termina OHL - Pedestrian Fixed Walkway Replacement).	W1	930410U	Bremerton Tml Improvement			62,000	95,027	33,027	323,000	355,629	32,629		72,024	11/1/2010		9/21/2012		101,199	12/6/2010	55,498	10	x	
W1 930513H Bainbridge Island Tml Improvement 108,000 107,698 (302) 1,977,000 1,977,297 297 82,601 1/25/2010 9/21/2012 46,067 3/4/2010 49,859 8 X																						x	The biennial cost decrease is due to savings from good bids on the project. The total cost increase is due to the addition of two proposed new starts (Terminal
	W1	930513H	Bainbridge Island Tml Improvement			108,000	107,698	(302)	1,977,000	1,977,297	297		82,601	1/25/2010		9/21/2012		46,067	3/4/2010	49,859	8	х	

Part			Status		and (6)	ntracts ^{(5) a}	Awarded Contra					Schedule	am quarter t	13-15 Biennii			ing Variance	Fund							
March Marc			[m			Itiuoto	Awarded Contro		Operationally			Concuaic													
Column C	Comments 13-15 Q6	Comments 13	In Progress Future			,	Award Date		Complete Variance	Complete	Variance		Expenditures to				7.77						Project Title	g PIN	SubProg
	n management change and transfer of termina rvation Placeholder costs to a systemwide PIN	PIN Out Biennia Security Preservation Place	X P	3	1,993,750	10 1	7/12/2010	2,353,358		6/18/2011		9/20/2010			(405,109)	4,360,891	4,766,000						Mukilteo Tml Preservation	9525150	W1
	al documentation and carry-forward of 13-15 otal cost increase was due to the addition of n a combination of transfers from other project	13-15 biennial variance due to a revision of project has received a NEPA final document CN budget (\$5.3M) to 15-17. Total cost incr Federal funding obtrained from a combinat	X F	3	158,535	08	12/22/2008	224,952		6/28/2019		7/6/2010	3,313,806	837,500	20,453,155	151,558,155	131,105,000	(9,426,384)	10,874,616	20,301,000			P Mukilteo Tml Improvement	952515P	W1
Second Company Compa	ction data through the end of 2013 for lifecycle Planning-level estimates for asset replacement	scoping bucket) for Life Cycle Cost Model (L been adjusted to current inspection data th and projected year due dates. Planning-leve	x s b												17,475,429	26,784,429	9,309,000						R Clinton Tml Preservation	952516R	W1
25 1985	oject that replaces the illumination system.	This increase is due to a new project that re	x T							6/30/2017		7/1/2016	69,955		766,767	24,882,767	24,116,000	1,026	96,026	95,000			Clinton Tml Improvement	952516S	W1
1	ned for 16 years instead of 6 years in 14LEGFIN	Administrative support is planned for 16 years	x										1,074,901		30,633,981	49,232,981	18,599,000	151,376	2,639,376	2,488,000			WSF/Administrative Support - Allocated to W1	998901J	W1
20,000 Primose Program Special National Nati	s. \$125K is requested to be re-appropriated	terminal TWIC security projects. \$125K is re	X t										403,543		6,479	2,393,479	2,387,000	(119,518)	2,267,482	2,387,000			A Security System Upgrades Placeholder for W1	998925A	W1
1.00 1.00	e re-allocation of projected savings to support	13-15 and Total decrease is the re-allocation	1										43,768		(164,739)	2,793,261	2,958,000	(165,000)	146,000	311,000			6 Primavera Project Management System	L1000016	W1
## Part	ed telecommunicaiton system. The total cost proposed Terminal Direct Project Support (DPS) s being added. Biennial values from 2025-27 used on the 2023-25 value of the separate	initiative to replaced WSF's aged telecomm increase is from programmed proposed Ter Out Biennia placeholder values being added onward include a projection based on the 2	X C										3,109,193		30,674,287	69,329,287	38,655,000	(380,818)	5,527,182	5,908,000			7 Terminal Project Support	L2000007	W1
Wilder Communication Light (2009) Page Pa										6/28/2019		6/1/2011	1,585,530		(1)	6,026,999	6,027,000	(85)	2,171,915	2,172,000			1 Reservation System	L2000041	W1
Value 1,282,000 1,282,00	nder one construction effort. E.g. Design, m to fund the additional CN funding (\$762K) to	(combining multiple projects under one corpermitting.) within the program to fund the	x (0	5	696,460	12	3/15/2012	741,157		6/1/2013		12/19/2011	736,995		763,001	4,282,001	3,519,000	762,353	2,616,353	1,854,000			2 Communications	L2000042	W1
No. September 1,000 1,	se was revised to match terminal visual paging was transferred from remaining unused vesse	The 13-15 and Total BIN increase was revise construction estimate. Funding was transfe	X C										357,921		104,563	2,304,563	2,200,000	103,413	1,401,413	1,298,000			3 ADA Visual Paging Project	L2200083	W1
March Marc	crease (\$1.1M) was a transfer to W1 Mukilteo The BIN total increase is due to a newly added	The majority of the biennial decrease (\$1.1) Multimodal Terminal Project . The BIN total	X T							5/20/2012		2/20/2012	53,733		11,582,464	50,035,464	38,453,000	(1,309,011)	287,989	1,597,000	15,353,000	13,491,000	D MV Issaquah Preservation	944401D	W2
## Add ##	a new 29-31 biennium project added to the	The BIN total increase is due to a new 29-33	X T							5/20/2012		2/20/2012	3,839		344,911	2,007,911	1,663,000	(32,051)	171,949	204,000			MV Issaquah Improvement	944401E	W2
M2 9444030 MV Kitsap Preservation 14,408,000 13,947,000 5,991,000 7,827,563 1,888,563 29,825,000 32,002,651 2,177,651 7,211,956 10/26/2011 12/25/2011 5,160,756 5/23/2014 4,806,284 2 X Personal Interaction of the Computation of the Computatio	Is transferred to Kitsap Preservation, Salish or the OFE procurements needed for MV Kitsap g. The BIN total decrease is due to the budget	Preservation & Improvement for the OFE pr and MV Salish USCG drydocking. The BIN to	X P							7/20/2012		4/30/2012	56,424		(518,521)	44,242,479	44,761,000	(718,288)	384,712	1,103,000	13,916,000	17,190,000	O MV Kittitas Preservation	944402D	W2
## MV Kitsap Preservation ## 14,408,000 13,947,000 5,991,000 7,827,563 1,816,563 29,825,000 32,002,651 2,177,651 7,211,956 10/25/2011 12/25/2011 5,160,756 5/29/2014 4,806,284 2 X finish procurements and the full representation thru approved PCRFs. The BiN is added 293-11 bending Preservation thru approved PCRFs. The BiN is added 293-11 bending Preservation thru approved PCRFs. The BiN is added 293-11 bending Preservation thru approved PCRFs. The BiN is added 293-11 bending Preservation thru approved PCRFs. The BiN is added 293-11 bending Preservation thru approved PCRFs. The BiN is added 293-11 bending Preservation thru approved PCRFs. The BiN is added 293-11 bending Preservation thru approved PCRFs. The BiN is added 293-11 bending PCRFs. The BiN is added										7/20/2012		4/30/2012	82,125		414,683	2,189,683	1,775,000	35,888	181,888	146,000			MV Kittitas Improvement	944402E	W2
W2 944040 MV Cathlamet Improvement 169,000 12,537,000 5,270,000 12,537,000 5,270,000 12,537,000 5,270,000 12,537,000 5,270,000 12,537,0	V Kitsap dockside project. The increase was Preservation, Issaquah Preservation, and Elwh	items procurements and the MV Kitsap doc funds transferred from Kittitas Preservation Preservation thru approved PCRFs. The BIN	X it	2	4,806,284	14 4	5/29/2014	5,160,756		12/26/2011		10/26/2011	7,211,956		2,177,651	32,002,651	29,825,000	1,836,563	7,827,563	5,991,000	13,947,000	14,408,000	D MV Kitsap Preservation	944403D	W2
MV Cathlamet Preservation 18,933,000 16,272,000 6,676,000 6,782,219 106,219 34,314,000 35,849,570 1,535,570 1,689,278 11/23/2012 2/20/2012 1,074,793 2/18/2014 1,086,906 1 X The biennial increase is oue to a new 29-31 biennium project added to a new 29-31 bienniu	the additional PE work. The BIN total increase									12/26/2011		10/26/2011	83,405		431,077	2,232,077	1,801,000	52,229	102,229	50,000			MV Kitsap Improvement	944403E	W2
W2 944405D MV Chelan Preservation 12,676,000 12,537,000 5,270,000 5,124,979 (145,021) 39,548,000 48,539,398 8,991,398 831,753 10/26/2011 1/20/2012 936,426 11/25/2013 898,998 1 X The Blin total increase is due to a new 29-31 blennium project funds training pr	ated and will be corrected. The BIN total	The biennial increase is over stated and will	Т	1	1,086,906	14 1	2/18/2014	1,074,793		2/20/2012		11/23/2012	1,689,278		1,535,570	35,849,570	34,314,000	106,219	6,782,219	6,676,000	16,272,000	18,933,000	MV Cathlamet Preservation	944404D	W2
W2 944405D MV Chelan Preservation 12,676,000 12,537,000 5,270,000 5,124,979 (145,021) 39,548,000 48,539,398 8,991,398 831,753 10/26/2011 1/20/2012 936,426 11/25/2013 898,998 1 X The blennial decrease is due to the Alarm Monitoring System the budget. New work includes hull and mace with the bu	additional PE work. The BIN total increase is		1 X I							2/20/2012		11/23/2012	93,408		420,481	2,030,481	1,610,000	44,169	213,169	169,000			MV Cathlamet Improvement	944404E	W2
W2 944406D MV Sealth Preservation 25,007,000 18,329,000 987,000 246,932 (740,068) 42,098,000 38,249,200 (3,848,800) 11/15/2011 11/15/2011 11/15/2011 X The biennial decrease is due to the funds train Improvements and drydocking thru an approved PCRF. The BIN Not for funding constraints in the 15-17 biennium W2 944406E MV Sealth Improvement 6,100,000 140,000 139,677 (323) 1,642,000 2,020,811 378,811 43,915 7/25/2011 11/15/2011	the funds transferred to MV Kaleetan nitoring System installations thru an approved due to a new 29-31 biennium project added to	The biennial decrease is due to the funds tr Preservation for the Alarm Monitoring Syste PCRF. The BIN total increase is due to a new	X P	1	898,998	13	11/25/2013	936,426		1/20/2012					8,991,398	48,539,398	39,548,000				12,537,000	12,676,000	D MV Chelan Preservation	944405D	W2
W2 944406D MV Sealth Preservation 25,007,000 18,329,000 987,000 246,932 (740,068) 42,098,000 38,249,200 (3,848,800) 11/15/2011 11/15/2011 X Improvement for the OFE procurements and drydocking thru an approved PCRF. The BIN to for funding constraints in the 15-17 biennium W2 944406E MV Sealth Improvement 6,100,000 140,000 139,677 (323) 1,642,000 2,020,811 378,811 43,915 7/25/2011 11/15/2011										1/20/2012		10/26/2011	72,757		360,340	2,080,340	1,720,000	(18,441)	82,559	101,000			MV Chelan Improvement	944405F	W2
1 W2 = 9444006 1	urements and the MV Kennewick USCG CRF. The BIN total decrease is due to reduction	Improvement for the OFE procurements an drydocking thru an approved PCRF. The BIN	X d							11/15/2011		7/25/2011	68,212		(3,848,800)	38,249,200	42,098,000	(740,068)	246,932	987,000	18,329,000	25,007,000	D MV Sealth Preservation	944406D	W2
, , , , , , , , , , , , , , , , , , ,	a new 29-31 biennium project added to the		I X I							11/15/2011		7/25/2011	43,915		378,811	2,020,811	1,642,000	(323)	139,677	140,000		6,100,000	MV Sealth Improvement	944406E	W2
W2 944410F MV Evergreen St Preservation 357,000 73,000 10,000 212,733 202,733 2,580,982 202,982 211,383 5/3/2010 8/20/2010 X X The increase in funding is to pay for preserval credit drydocking.	y for preservation work during an unplanned	The increase in funding is to pay for preserv credit drydocking.	X T							8/20/2010			211,383		202,982					10,000	73,000	357,000	F MV Evergreen St Preservation	944410F	W2
W2 944410G MV Evergreen St improvement 121,000 45,827 (75,173) 495,000 418,875 (76,125) 9,240 1/30/2012 4/20/2012 587,664 6/7/2013 638,770 1 X The biennial and total decrease is due to the System Upgrade (ESSU) grant funds to terming the system Upgrade (ESSU) grant funds to the system Upgrade (ESSU) grant funds to terming the system Upgrade (ESSU) grant funds to the system Upgrade (e is due to the transfer of the Enterprise Securi unds to terminals.			1	638,770	13	6/7/2013	587,664		4/20/2012		1/30/2012	9,240		(76,125)	418,875	495,000	(75,173)	45,827	121,000			MV Evergreen St Improvement	944410G	W2

							Fundi	ing Variance			13-15 Bienniu		Schedule					Awarded Contract	te (5) and (6)		Status	
							Tund	ing variance					Scriedule					Awarueu Contract	is		J.,	
SubPr	og PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 13-15 Q6
W2	944412C	MV Klahowya Preservation	10,032,000	11,068,000	2,489,000	1,462,559	(1,026,441)	19,211,000	14,328,490	(4,882,510)		471,051	7/24/2012		10/20/2012		778,905	4/15/2014	601,268	2	х	The biennial decrease is due to the funds transferred to MV Kennewick Improvement for the OFE procurements and the MV Kennewick USCG drydocking thru an approved PCRF. The BIN total was decreased due to funding constraints.
W2	944412D	MV Klahowya Improvement			195,000	195,364	364	1,971,000	2,350,270	379,270		15,178	7/24/2012		10/20/2012						x	The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944413B	MV Tillikum Preservation	9,010,000	8,872,000	1,340,000	1,339,637	(363)	17,456,000	15,041,344	(2,414,656)		23,689	3/6/2013		6/15/2013		943,617	4/24/2013	993,686	1	х	The BIN total decrease is due to the budget constraints.
W2	944413C	MV Tillikum Improvement			206,000	206,051	51	2,016,000	2,394,697	378,697		(11)	3/6/2013		6/15/2013						х	The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944431D	MV Hyak Preservation	8,713,000	8,669,000	23,737,000	23,737,814	814	72,773,000	68,859,287	(3,913,713)		122,366	12/15/2012		4/5/2013		841,552	2/27/2013	897,562	1	x	Total variance due to update of Out Biennia Preservation Placeholder (future scoping bucket) for Life Cycle Cost Model (LCCM) Preservation. Assets have been adjusted to current inspection data through the end of 2013 for lifecycle and projected year due dates. Planning-level estimates for asset replacement have been updated and 2029-31 has been added into the planning period.
W2	944431E	MV Hyak Improvement			532,000	241,777	(290,223)	2,682,000	2,767,493	85,493		6,805	12/15/2012		4/5/2013						х	The biennial decrease is due to the transfer of the CMAQ funds to MV Puyallup Preservation for Diesel Engine Retrofits.
W2	944432G	MV Elwha Preservation	11,268,000	26,204,000	3,706,000	2,901,706	(804,294)	51,440,000	76,400,736	24,960,736		2,014,126	1/5/2012		4/20/2012		1,626,847	3/7/2014	1,612,757	1	x	The biennial decrease was a fund transferred to Kitsap Preservation for the MV Kitsap dockside (Topside paints) thru an approved PCRF. Total variance due to update of Out Biennia Preservation Placeholder (future scoping bucket) for Life Cycle Cost Model (LCCM) Preservation. Assets have been adjusted to current inspection data through the end of 2013 for lifecycle and projected year due dates. Planning-level estimates for asset replacement have been updated and 2029-31 has been added into the planning period.
W2	944432H	MV Elwha Improvement	12,941,000		130,000	348,235	218,235	1,500,000	2,095,149	595,149		217,904	1/5/2012		4/20/2012						х	The biennial increase was funds transferred from Elwha Preservation for the MV Elwha USCG drydocking thru an approved PCRF. The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944433D	MV Kaleetan Preservation	15,552,000	28,985,000	4,429,000	3,111,093	(1,317,907)	51,620,000	49,667,017	(1,952,983)		2,451,682	11/1/2011		3/30/2012		620,564	12/21/2012	532,098	1	x	The biennial and total decrease was from savings transferred to the Mukilteo Terminal project.
W2	944433E	MV Kaleetan Improvement	2,709,000		187,000	286,419	99,419	2,353,000	2,830,016	477,016		227,583	11/1/2011		3/30/2012						х	The biennial increase was a fund transferred from Kaleetan Preservation for the MV Kaleetan USCG drydocking thru an approved PCRF. The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944434D	MV Yakima Preservation	21,143,000	24,837,000	6,913,000	4,081,138	(2,831,862)	41,986,000	58,618,220	16,632,220		2,874,526	5/1/2012		9/25/2012		384,564	2/25/2014	330,391	1	х	The biennial decrease was from savings transferred to the Mukilteo Terminal Project. The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944434E	MV Yakima Improvement	2,709,000		287,000	287,312	312	1,902,000	2,279,711	377,711		149,627	5/1/2012		9/25/2012						х	The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944441B	MV Walla Walla Preservation	32,997,000	28,318,000	4,458,000	3,831,718	(626,282)	66,045,000	70,725,265	4,680,265		3,216,495	5/5/2011		10/20/2011		2,934,810	12/23/2013	2,951,546	1	x	The biennial decrease was was from savings transferred to Kennewick Preservation and Puyallup Preservation for the MV Kennewick USCG drydocking and MV Puyallup USCG drydocking thru approved PCRFs. The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944441C	MV Walla Walla Improvement			198,000	252,303	54,303	2,915,000	3,346,815	431,815		116,162	5/5/2011		10/20/2011						x	The biennial increase is for additional costs associated with work from the USCG drydocking. The BIN total increase is due to a new added 29-31 biennium.
W2	944442B	MV Spokane Preservation	28,159,000	25,819,000	1,992,000	449,261	(1,542,739)	54,560,000	67,794,325	13,234,325		105,585	2/1/2013		3/15/2013		1,594,747	11/29/2012	1,667,892	1	x	Part of the biennial decrease (\$1.33M) was from savings transferred to Mukliteo Multimodal Terminal Project. The rest of the biennial decrease was funds transferred to the Elwha Preservation and Yakima Preservation for OFE procurements thru approved PCRFs. The BIN total increase is due to a new added 29-31 biennium.
W2	944442C	MV Spokane Improvement			153,000	153,889	889	3,115,000	3,494,776	379,776		60,764	2/1/2013		3/15/2013						x	The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2 W2		MV Hiyu Preservation MV Hiyu Improvement	75,000	50,000	10,000 50,000	16,952 50,000	6,952	595,000 57,000	602,159 56,656	7,159 (344)		7,202 152	11/3/2010 1/15/2013		1/31/2011 3/15/2013		173,343	10/7/2013	168,360	1	X	The biennial cost increase was from additional required PE work.
W2	944452C	MV Rhododendron Improvement			,			61,000	60,604	(396)			11/28/2012		2/15/2013						Х	
W2		64-Car Class Ferry Construction			861,000	861,203	203	209,412,000	209,413,762	1,762		282,338	9/15/2008		2/12/2012		400 1=	1/24/22	262 : 2		X	The BIN total increase is due to a new 29-31 biennium project added to the
W2		MV Chetzemoka Preservation MV Chetzemoka Improvements			221,000	240,840 695,933	19,840 254,933	1,677,000	2,310,047	28,555,485 633,047		90,088	7/1/2013		6/28/2027		432,154	1/24/2014	362,181	4	x	budget. The biennial increase is for additional work during USCG drydocking. The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944477A	MV Salish Preservation			7,000	598,173	591,173	24,118,000	58,310,123	34,192,123		597,541	7/1/2013		6/28/2027		1,550,839	3/20/2014	1,593,757	1	х	The biennial increase was for additional work accomplished during the USCG drydocking. The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944477B	MV Salish Improvements			173,000	1,094,794	921,794	1,732,000	3,033,061	1,301,061		998,481	10/30/2013		12/31/2012						х	The biennial increase was for additional work accomplished during the USCG drydocking. The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944478B	MV Kennewick Preservation			7,000	799,317	792,317	24,424,000	23,423,487	(1,000,513)		524,963	9/5/2017		6/30/2025		511,752	10/21/2013	419,532	3	х	The biennial increase was for additional work accomplished during the USCG drydocking. The BIN total increase is due to a new 29-31 biennium project added to the budget.
W2	944478C	MV Kennewick Improvements			584,000	1,793,189	1,209,189	1,946,000	3,532,758	1,586,758		1,410,410	1/15/2013		3/15/2013						х	The biennial increase was from savings transferred from Walla Walla Preservation and Sealth Preservation for the OFE procurements and MV Kennewick USCG drydocking thru approved PCRFs. The BIN total increase is due to a new added 29-31 biennium.
W2	944499C	MV Puyallup Preservation	13,531,000	15,313,000	3,850,000	4,186,839	336,839	64,583,000	59,932,570	(4,650,430)		3,802,522	10/1/2011		12/30/2011		4,059,758	9/30/2013	4,135,201	1	x	The biennial increase was from savings transferred from Wenatchee Preservation for the Puyallup Diesel Engine Retrofit and from Walla Walla Preservation for the MV Puyallup USCG drydocking thru approved PCRFs. The BIN total decrease is due to the budget constraint.
W2	944499D	MV Tacoma Preservation	19,415,000	26,324,000	5,666,000	5,863,705	197,705	79,244,000	76,799,247	(2,444,753)		1,349,483	1/28/2012		4/20/2012						х	The BIN total decrease is due to funding constraints.

	I					Fund	ling Variance			13-15 Bienniu	an Quarter o						Awardad Cantras	rded Contracts ^{(5) and (6)} Status			Status							
						runa	ing variance			-		Schedule					Awarded Contrac	ts		Status								
SubProg PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	In Progress Future	Comments 13-15 Q6							
W2 944499E	MV Wenatchee Preservation	22,882,000	25,718,000	3,479,000	2,582,062	(896,938)	81,015,000	71,882,253	(9,132,747)		1,543,525	2/1/2013		7/30/2013		3,167,193	5/17/2013	3,368,555	1	х	The biennial decrease was from savings from the passenger spaces work deferral. The BIN total decrease is due to the budget constraint.							
W2 944499F	MV Puyallup Improvement			385,000	385,267	267	1,953,000	2,332,368	379,368		212,868	10/1/2011		12/30/2011						X	The BIN total increase is due to a new added 29-31 biennium.							
W2 944499G W2 944499H	MV Tacoma Improvement			150,000	129,822 169,429	(20,178) 7,429	2,429,000 1,797,000	2,827,690	398,690 386,046		68,065	1/28/2012 2/1/2013		4/20/2012 7/30/2013						X	The BIN total increase is due to a new added 29-31 biennium.							
W2 944499H	MV Wenatchee Improvement			162,000	109,429	7,429	1,797,000	2,183,046	300,040		95,027	2/1/2013		7/30/2013						+^+	The BIN total increase is due to a newly added 29-31 biennium. The 13-15 and Total BIN increase is due to re-allocation of funds to support an							
W2 998951A	WSF/Administrative Support - Allocated to W2			8,322,000	9,067,637	745,637	38,214,000	69,285,401	31,071,401		6,621,802									x	initative to replace WSF's aged telecommunication system. Funding came from projected savings on 10 project support PIN's in the W1 & W2 sub-programs.							
W2 998951F	Security System Upgrades Placeholder for W2			2,397,000	2,371,234	(25,766)	2,397,000	2,371,234	(25,766)		749,723									Х								
W2 L1000006	144 Auto New Vessel #1 Preservation						24,400,000	28,368,309	3,968,309			7/1/2013		6/28/2027						X	The BIN total increase is due to a new added 29-31 biennium.							
W2 L1000007	144 Auto New Vessel #2 Preservation 144 Auto New Vessel #1 Improvement						15,958,000 855,000	23,477,697 3,155,346	7,519,697 2,300,346			7/1/2013 7/1/2013		6/28/2027 6/28/2027		264,180	10/31/2014	143,234	2	X	The BIN total increase is due to a new added 29-31 biennium. The BIN total increase is due to a new added 29-31 biennium.							
W2 L1000008	144 Auto New Vessel #2 Improvement						854,000	2,625,848	1,771,848			7/1/2013		6/28/2027		204,100	10/31/2014	143,234	2	x	The BIN total increase is due to a new added 29-31 blennium. The BIN total increase is due to a new added 29-31 blennium.							
W2 L1000030	144 Auto Vessel	152,146,000	151,901,000	461,000	460,998	(2)	72,593,000	72,592,479	(521)		41,815	7/7/2006		6/30/2007						X	The Six total increase is due to a new duded 25 52 Steinhall.							
W2 L1000063	#3 - 144-capacity Vessel			50,000,000	49,932,785	(67,215)	123,000,000	123,000,000	(0)		5,038,601									Х								
W2 L1100038	LNG Security Planning and Outreach			725,000	724,737	(263)	1,100,000	1,100,000			58,374									Х								
W2 L2000006	Vessel Project Support			3,423,000	3,611,367	188,367	22,620,000	39,402,293	16,782,293		1,936,043									x	The 13-15 and Total decrease is the re-allocation of projected savings to support an initiative to replaced WSF's aged telecommunication system.							
W2 L2200038	#1 - 144-capacity Vessel			47,724,000	47,724,857	857	134,157,000	134,156,589	(411)		34,303,807	11/30/2011		11/15/2013						Х								
W2 L2200039	#2 - 144-capacity Vessel			92,339,000	92,772,149	433,149	126,447,000	126,880,203	433,203		72,974,941	1/1/2012		6/28/2015						Х								
																					This project is a emergency contingency placeholder. The total cost increase is							
W3 999910K	Emorganov Ropair	5,597,000	4,099,000	4,935,000	5,822,830	887,830	41,007,000	57,895,321	16,888,321		3,708,624	8/15/2009		6/28/2027		1,377,574	6/20/2011	1,512,099	2		mainly due to adding additional biennia that is not reflected in the legislative							
W3 999910K	Emergency Repair	5,597,000	4,099,000	4,935,000	5,822,830	887,830	41,007,000	57,895,321	10,888,321		3,708,624	8/15/2009		6/28/2027		1,377,574	6/20/2011	1,512,099	2	^	project list. Current biennium needs have exceeded the available budget and the department has requested a supplemental budget cover the additional							
																					cost.							
																					This is a programmatic BIN for Rail ARRA Program Management. As project							
Y4 700000E	ARRA Program Management			28,143,000	17,537,926	(10,605,074)	53,006,000	43,367,907	(9,638,093)		9,268,564									X	delivery assumptions change, funds are transferred to or from projects as							
																				\perp	needed.							
																					The 13-15 increase is due to the acceleration of work in order to align with the							
Y4 700000F	Corridor Reliability Supplemental Work (ARRA)			9,124,000	16,947,189	7,823,189	16,357,000	16,988,639	631,639		3,725,975	1/17/2012		12/31/2015						х	current project delivery schedule; as a result the 15-17 biennium has been reduced. The total cost increase is due to the addition of 3 additional locations.							
Y4 700001C	New Locomotives (8) (ARRA)			30,033,000	24,115,455	(5,917,545)	47,401,000	66,771,286	19,370,286		1,109,206	9/4/2012		1/12/2016						x	The biennial decrease is due to adjustments due to a revised delivery schedule.							
												37 172012		1/12/2010						1	The total project increase is from revised cost estimates.							
Y4 727016A	West Vancouver Freight Access Project (ARRA)			13,359,000	13,359,180	180	15,246,000	15,246,045	45		7,297,670									X	The hierard and total cost decrease is from sovings. These are the 1.5%							
Y4 730220A	Tacoma- D to M Street Connection (ARRA)			21,600,000	21,281,180	(318,820)	21,600,000	21,281,180	(318,820)			8/26/2010		7/5/2012						l v	The biennial and total cost decrease is from savings. These are the 1.5% inelligble funds that were not needed on this project and were transferred to a							
7502207	Tacoma B to M Street connection (Allas)			21,000,000	21,201,100	(310,020)	21,000,000	21,201,100	(510,020)			0,20,2010		7/3/2012						^	project within the program							
																					The biennial decrease is due to a revised delivery schedule. The total cost							
																					increase is the needed funding in order to fund the PE design of the							
Y4 730310A	Tacoma- Point Defiance Bypass (ARRA)			35,944,000	34,639,467	(1,304,534)	90,196,000	90,961,584	765,584		2,231,786	7/30/2014		8/1/2016						x	Freighthouse Square Amtrak Station and necessary changes to the existing							
																					platform as a result of the selected alternative location (central in lieu west							
																					end)							
Y4 750610A	Tukwila Station (FY09 Residual)			8,050,000	8,064,200	14,200	8,175,000	8,189,294	14,294		5,423,462	7/5/2011		6/28/2013						х								
Y4 751014A	Advanced Signal System (ARRA)			51,646,000	51,377,252	(268,748)	58,213,000	57,983,979	(229,021)		40,466,140	6/3/2013		12/30/2014						Х								
																					The biennial decrease is due to a revised delivery schedule. This projects total							
						(0 /0 5 /0 0 4 0		0/1/0010							cost increase is due to a revised BNSF's CN estimate that resulted in additional							
Y4 751020A	Vancouver- Yard Bypass Track (ARRA)			21,773,000	19,801,163	(1,971,837)	27,471,000	39,135,394	11,664,394		6,319,873	3/26/2013		2/4/2016						*	geotechnical work. This work included a required change to the retaining wall type and relocation of a sewer line.							
																					type and relocation of a sewer line.							
																					This project biennial and total cost increase is due to additional work identified							
																					during design. Work included is signal construction, unloading and installation							
Y4 751021A	Vancouver - New Middle Lead (ARRA)			7,260,000	10,850,057	3,590,057	9,757,000	12,763,380	3,006,380		6,910,654	9/6/2011		6/28/2015						X	of turnouts, existing track removal, drainage restoration, and the discovery							
																					and removal of subsurface concrete obstructions in the project area.							
				1																	The 13-15 biennial decrease is as a result of aging funds to match the spending							
																					plan as indicated in co-op amend #4. Funds have been moved from the PE to							
Y4 751030A	Kelso Martin's Bluff- New Siding (ARRA)			10,340,000	8,973,339	(1,366,661)	33,696,000	33,744,609	48,609		473,235	4/20/2015		9/30/2017						x	CN phase and split between the 13-15 bien and the 15-17 bien at a 1/3 and							
																					2/3 split to align with the anticipated project schedule.							
																					The 13-15 biennial decrease is as a result of aging funds to match the spending plan as indicated in co-op amend #4. Funds have been moved from the PE to							
																					CN phase and split between the 13-15 bien and the 15-17 bien at a 1/3 and							
																					2/3 split to align with the anticipated project schedule.							
																					The total cost increase is due to major revisions from the original 2009 scope							
																					of work which includes:							
																					- Remove the Toteff road grade separation							
Y4 751031A	Kelso Martin's Bluff- Toteff Siding Extension (ARRA)			16,235,000	13,317,491	(2,917,509)	35,440,000	54,989,957	19,549,957		672,232	4/20/2015		9/30/2017						_x	- Revision of Track work to meet the terms of the Service Outcome Agreement							
/51031A	veiso martin a piun- roten siunik extension (AKKA)			10,233,000	13,317,491	(2,317,509)	33,440,000	J4,505,55/	13,343,957		0/2,232	4/20/2013		2/30/2017						^	- Revision of Signal work to meet the terms of the Service Outcome Agreement							
																					- Revision of Civil work to align with the decisions on Toteff Road							
																					- Revisions of the Civil, engineering and environmental scopes of work to							
																					reflect environmental conditions and remediation requirements							
Y4 751032A	Kelso Martin's Bluff- Kelso to Longview Jct. (ARRA)			36,511,000	27,196,171	(9,314,829)	119,595,000	111,746,232	(7,848,768)		1,329,740	11/24/2015		9/30/2017						х	The 13-15 bien and total decrease is due to a revised cost estimate.							
																					The 13-15 bien and total decrease is due to a revised cost estimate.							

			13-15 Biennium Quarter 6 Funding Variance Schedule																			
						T	Fund	ling Variance					Schedule					Awarded Contract	cts ^{(5) and (6)}		Status	
SubP	rog PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 13-15 Q6
Y4	751040A	Corridor Reliability Upgrades- South (ARRA)			61,743,000	59,823,098	(1,919,902)	87,781,000	87,781,915	915		31,965,659	8/22/2012		12/9/2014						х	The 13-15 decrease is a result of biennial aging that was adjusted to align with the current schedule and delivery plan per Co-Op Amend #4.
Y4	752000A	Corridor Reliability Upgrades - North_(ARRA)			20,577,000	30,040,893	9,463,893	54,823,000	36,223,995	(18,599,005)		23,695,044	7/22/2013		6/23/2015						х	The 13-15 bien increase is as a result of adjusting the project schedule. The total project decrease is from the realized PE and Final Design that were adjusted to actual expenditures and refined BNSF construction estimates.
Y4	754041A	Blaine - Swift Customs Facility Siding (ARRA)			4,656,000		(4,656,000)	4,656,000	7,105,000	2,449,000			3/4/2013		2/4/2014						x	This projects biennial decrease is from an adjustment to the current schedule and delivery plan. The total increase is due to an update in the BNSF Construction estimate per Co-Op Amend #4. Savings from Task 12 - ARRA Program Management PIN was provided to accommodate this increase.
Y4	770220A	Seattle- King Street Station Track Upgrades (ARRA)			6,351,000	5,870,673	(480,327)	51,165,000	51,163,613	(1,387)		336,161	6/4/2013		7/3/2014						x	The 13-15 biennial decrease was due to the reappropriation of funding in 13- 15 to 15-17 biennium.
Y4	770230A	King Street Station Seismic Refit (FY2010)			6,000	(470,198)	(476,198)	16,687,000	16,210,640	(476,360)		(470,198)	7/5/2011		6/28/2013						х	This projects blennial and total decrease is from a credit by City of Seattle because they overbilled WSDOT in the 11-13 blennium and reimbursed WSDOT in the 13-15 blennium.
Y4	798999F	ARRA Unallocated Contingency			10,150,000	2,030,000	(8,120,000)	23,795,000	4,889,479	(18,905,521)			7/5/2011		6/28/2013						х	This is a programmatic BIN for Rail ARRA Unallocated Contingencies. As project delivery assumptions change, this reserve is increased or reduced as needed.
Y4	_	Higher Speed Rail Reserve - State funds		F7 000 000	22.072.000	22 070 025	(4.475)	40,000,000	40,000,000			12 000 075	7/1/2013		6/28/2019		14.070.011	4/12/2000	11 646 261	1.4	X	
Y4 Y4		Vancouver - Rail Bypass and W 39th Street Bridge Tacoma - Bypass of Pt. Defiance		57,000,000	23,072,000 874,000	23,070,825 874,531	(1,175) 531	119,630,000 16,665,000	119,630,000 16,665,000			12,689,075 299	9/4/2007 1/14/2009		6/30/2013 6/30/2015		14,970,811	4/13/2009	11,646,361	14	X	
Y4	P01101A	Mt Vernon - Siding Upgrade		3,800,000	8,375,000	8,375,000		10,208,000	10,207,885	(115)		2,373,136	7/5/2005		3/25/2013						х	
Y4	P01105A	Blaine - Customs Facility Siding		9,000,000	7,710,000	7,710,000		9,802,000	9,802,000			237,742	7/2/2007		6/30/2011						X	The biophial decrease was as a result of moving funds from the 12.15
Y4		Cascades Train Sets - Overhaul Statewide - Washington Produce Rail Car Pool		17,000,000	2,858,000	631,001	(2,226,999)	8,999,000	9,000,000	1,000		210,587	1/5/2009		6/28/2013						X	The biennial decrease was as a result of moving funds from the 13-15 biennium into the 15-17 biennium in order to align with the current project delivery plan.
Y5		Clark County - Vancouver to Barberton Rail Improvements			339,000	296,841	(, ,	1,973,000	1,974,000	1,000			8/1/2006		12/31/2014						X	Project schedule and expenditure plan has been adjusted from what was
Y5	710112A	(2013 FRAP)			675,000	674,780	(220)	675,000	674,780	(220)		4,441	3/2/2014		5/31/2015						×	assumed in the 2014 Supplemental Budget.
Y5	7110101	Tacoma Rail - Taylor Way Track Rehabilitation (2013 FRIB)			1,105,000	1,105,074	74	1,105,000	1,105,074	74		613,964	3/2/2014		5/31/2015	-5					х	
Y5		Tacoma Rail - West Loop Track (2013 FRIB)			516,000	515,789	(211)	516,000	515,789	(211)		3,438	3/2/2014		5/31/2015						X	Desired and all the state of a first the FDID and a state of the state
Y5 Y5		Tacoma Rail - SR 509 Track Rebuild Project Port of Everett - Roll-on/Roll-off Dock Improvements				7,353 911,715	7,353 911,715		1,037,012 911,715	1,037,012 911,715		4,325 4,942									X	Project added utilizing existing funding within the FRIB program. Project added utilizing existing funding within the FRIB program.
Y5		Statewide - Freight Rail Investment Bank			1,949,000		(1,949,000)	38,725,000	34,008,399	(4,716,601)		•	7/6/2009		6/30/2027						х	This bucket project was decreased to accommodate the funding of 2 approved projects in the program.
Y5	F01001A	Statewide - Emergent Freight Rail Assistance Projects		14,320,000	51,000		(51,000)	19,301,000	16,550,552	(2,750,448)			7/5/2011		6/30/2027						х	This bucket project was decreased to accommodate the funding of 2 approved
Y5	F01030C	Bellingham - Waterfront Restoration			25,000	25,351	351	5,495,000	5,495,000				7/1/2013		6/30/2015						x	projects in the program.
Y5	_	Palouse River and Coulee City RR - Acquisition		21,089,000	16,000	16,138	138	15,335,000	15,335,000			16,138	7/6/2009		6/30/2011						Х	
Y5 Y5	_	Palouse River and Coulee City RR - Rehabilitation Port of Royal Slope Improvements			2,843,000 7,000	2,921,693 7,064	78,693 64	11,559,000 750,000	11,558,929 750,000	(71)		985,163 7,064	7/6/2009		6/30/2011 6/27/2013		2,076,732	7/6/2009	1,770,190	2	X	
Y5		Port of Everett (FRIB 2013)			900,000	351,037	(548,963)	900,000	900,000			6,037			0,2,,2013						x	The 13-15 decrease is a result of biennial aging that was adjusted to align with the current schedule and delivery plan.
Y5	L2220052	City of Richland Horn Rapids Rail Siding Construction (2013 FRIB)			400,000	400,000		400,000	400,000			2,813									х	the current screedic and derivery plan.
I1	100536D	I-5/SR 525 Interchange Phase						20,010,000	20,009,785	(215)			2/9/2026		10/31/2027						×	
11	310101F	US 101/Dawley Rd Vic to Blyn Highway - Add Climbing Lane	2,472,080	2,682,087				3,211,000	3,212,728	1,728			7/6/2026		6/30/2027						x	
11	310102F	US 101/Gardiner Vicinity - Add Climbing Lane	2,092,222	2,182,033				2,587,000	2,560,147	(26,853)			7/6/2026		1/20/2027						×	
11	3101100	SR 161/36th to Vicinity 24th St E - Widen to 5 lanes						31,386,000	31,386,000				1/4/2027		6/30/2027						X	
11	_	I-405/NE 44th St to 112th Ave SE - Widening I-405/NE 132nd St - New Interchange						150,000,000 48,500,000	150,000,000 48,500,000				7/6/2026 4/26/2027		1/29/2029 4/30/2029						X	
I1		SR 520/Repayment of Sales Tax for Bridge Replacement						159,180,000	159,180,000				1,20,2027		1,30,2023						X	
12	0BI2004	Bridge Rail Retrofit Improvements							21,000,000	21,000,000											х	Total cost increase due to the programming of additional projects in future biennia.
12	0BI2007	Roadside Safety Improvements							1,245,224	1,245,224											×	Total cost increase due to the programming of additional projects in future biennia.
12	102029S	SR 20/Sharpes Corner Vicinity - New Interchange		19,150,000	170,000	40,709	(129,291)	23,605,000	23,475,898	(129,102)		40,709									×	Project has been deferred indefinitely due to insufficient funding.
12	501208J	US 12/Old Naches Highway - Build Interchange	38,295,000	38,294,000				38,439,000	38,440,011	1,011		-	4/6/2026		10/15/2027						X	Project deferred indefinitely.
14		Environmental Retrofit Project Reserve - Fish Barrier Passage						28,600,000	29,221,000	621,000											×	Future biennium project reserve. Increase due to updated investment level. Future biennium project reserve. Decrease due to specific projects being
14		Environmental Retrofit Project Reserve - Stormwater Runoff Environmental Retrofit Project Reserve - Chronic Environment						14,342,000	9,383,000	(4,959,000)											×	programmed.
14		Deficiency						11,178,000	5,730,000	(5,448,000)					- 1						X	Future biennium project reserve. Decrease due to specific projects being programmed.
14 P1		SR 109/Moclips River Bridge - Replace Bridge I-5/SB SR 531 I/C Vic to SR 531 SB On Ramp - Paving	3,654,000		516,000		(516,000)	6,070,000 1,316,000	6,069,389 1,405,806	(611) 89,806			1/4/2027 2/9/2015	35	6/30/2027 9/15/2015	37					X	Project deferred to a later biennium due to re-prioritization.
P1		SR 20/Alta Vista Dr to SR 9 - Paving			2,104,000		(2,104,000)	2,104,000	1,898,841	(205,159)			2/3/2014	36	9/21/2014	37						Project deferred to a later biennium due to re-prioritization. Project deferred to a later biennium due to re-prioritization.
P1	152526B	SR 525/Bayview Road Vic to Lake Hancock - Paving			4,767,000		(4,767,000)	7,419,000	3,800,754	(3,618,246)			10/6/2014	51	10/31/2015	48					x	Project deferred to a later biennium due to re-prioritization. Total cost reduced due to updated engineer's estimate.
P1	-	SR 526/SR 525 to Boeing Access Rd Vic - Paving			1,364,000		(1,364,000)	1,364,000	1,254,360	(109,640)			1/6/2014	60	7/31/2014	61					x	Project deferred to a later biennium due to re-prioritization. Total cost reduced due to updated engineer's estimate.
P1	153900P	SR 539/I-5 to Kellogg Road - Paving			1,465,000		(1,465,000)	3,401,000	3,607,299	206,299			1/13/2014	48	10/6/2014	48					×	Project deferred to a later biennium due to re-prioritization. Engineer's estimate updated.
P1	200202F	US 2/Leavenworth Vicinity - Paving			573,000		(573,000)	1,277,000	1,277,071	71			10/6/2014	72	9/20/2015	73					×	Project deferred to a later biennium due to re-prioritization.
P1	501214J	US 12/SR 128 Vicinity to Snake River Bridge - Paving			\perp			1,577,000	977,584	(599,416)			1/19/2016	15	11/4/2016	11					x	Project deferred to a later biennium due to re-prioritization. Engineer's estimate updated.
P1	501214K	US 12/Cameron St Vicinity to Dayton Ave Vicinity - Paving						903,000	813,248	(89,752)			1/19/2016	48	11/4/2016	48					x	Project deferred to a later biennium due to re-prioritization. Engineer's
					1	1									1		1			1		estimate updated.

			Funding Variance																						
							Func	ding Variance				S	Schedule					Awarded Contra	acts ^{(5) and (6)}		Status				
SubProg) PIN	Project Title	2003 Final ⁽¹⁾	2005 Final ⁽¹⁾	13-15 14LEGFIN	13-15 Plan	13-15 Difference	Total 14LEGFIN	Total Plan	Total Difference	Amount Reserved for Risk ⁽²⁾	Biennial Expenditures to Date	Advertisement 14LEGFIN	Advertisement Variance (months)	Operationally Complete 14LEGFIN	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed In Progress	Comments 13-15 Q6			
P1	501214T	US 12/Indian Creek Vic to Wildcat Creek Bridge Vic - Paving			3,000		(3,000)	7,000	2,304,972	2,297,972			2/2/2015	25	10/16/2015	24						Over programmed project. Project schedule and expenditure plan has been X adjusted from what was assumed in the 2014 Supplemental Budget.			
P1	501215B	US 12/E Pasco to Tank Farm Road - Paving			531,000		(531,000)	1,569,000	1,304,211	(264,789)			2/2/2015	12	10/23/2015	12						X Project deferred one year due to re-prioritization. Engineer's estimate updated.			
P1	508208K	I-82/Valley Mall Blvd Vic to Yakima River Bridge - Paving						1.299.000	1,196,661	(102.339)			1/25/2016	2	11/11/2016	-1						X			
P1	512901X	SR 129/2nd Street to Highland Ave - Paving			268,000		(268,000)	3,147,000	1,490,220	(1,656,780)			4/6/2015	11	10/30/2015	12						Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.			
P1	590601G	SR 906/W Summit I/C to Hyak I/C - Paving						1,661,000	1,283,331	(377,669)			2/29/2016	25	11/18/2016	23						X Project deferred to a later biennium due to re-prioritization. Total cost reduced due to updated engineer's estimate.			
P1	600228R	US 2/Jct I-90 to Euclid Ave - Paving			3,824,000		(3,824,000)	3,824,000	4,362,137	538,137			5/12/2014	35	11/14/2014	36						X Project deferred to a later biennium due to re-prioritization. Engineer's estimate updated.			
P1	619400E	SR 194/Almota to Goose Creek Rd - Paving			1,679,000		(1,679,000)	10,463,000	11,859,310	1,396,310			1/26/2015	48	11/15/2015	48						Over programmed project. Project schedule and expenditure plan has been X adjusted from what was assumed in the 2014 Supplemental Budget.			
P1	6290000	SR 290/Hamilton St to Mission Ave - Paving			2,066,000		(2,066,000)	2,066,000	2,169,902	103,902			4/13/2015	48	11/17/2015	48						Over programmed project. Project schedule and expenditure plan has been X adjusted from what was assumed in the 2014 Supplemental Budget.			
P1	690400J	SR 904/Mullenix Rd to Betz Rd - Paving			665,000		(665,000)	2,334,000	1,945,065	(388,935)			3/16/2015	24	11/17/2015	24						Over programmed project. Project schedule and expenditure plan has been adjusted from what was assumed in the 2014 Supplemental Budget.			
P2	400411A	SR 4/Abernathy Creek Br - Replace Bridge						15.000.000	15.000.000				4/28/2031		6/24/2033							X Project deferred indefinitely.			
P2	619503K	US 195/Spring Flat Creek - Bridge Replacement						4,000,000	3,302,300	(697,700)			10/18/2027		10/16/2029							X Project deferred indefinitely. Revised cost estimate.			
P2	629001D	SR 290/Spokane River E Trent Br - Replace Bridge						19.535.000	19.860.000	325,000			8/16/2027	-108	11/16/2029	-108						X Erroneous OC date in 14LEGFIN. No variance.			
Q3	600227Q	US 2/Hayford Rd to I-90 - ITS			400,000	90,000	(310,000)	400,000	400,000				10/6/2014	7	6/30/2015	5						This projects biennial cost decrease and scheduled delay is from a change in location of the work being performed due to re-prioritization. Funds are being deferred from 13-15 to 15-17 biennium in order to accommodate this change.			
W1	900005M	Fauntleroy Tml Preservation						55,210,000	103,080,266	47,870,266			4/6/2020		8/21/2022							Total variance due to update of Out Biennia Preservation Placeholder (future scoping bucket) for Life Cycle Cost Model (LCCM) Preservation. Assets have been adjusted to current inspection data through the end of 2013 for lifecycle and projected year due dates.			
W2	990051X	New Replacement Vessel						1,329,032,000		(1,329,032,000)			12/1/2025		6/30/2027							This project was removed from the agency current law project plan because it will require additional revenue to construct these vessels. This is consistent will other program project plans that represent current law expenditures and do not include new law projects.			

PIN	Source PIN	Source Project Title	Rev. Package	Permit	Activity	Total	Prior 0	9 - 11	11 - 13	13 - 15	15 - 17	17 - 19	19 - 21	21 - 23	23 - 25	25 - 27	Future
109930E		smic Bridges Program - High & Med. Risk (TPA)	TPA	Corps	Weed Control, Litter Pick-up, and Plant	16,253	0	0	3,356	12,897	0	0	0	0	0	0	С
109930E	100543M I-5/8	SR 526 to Marine View Drive - Add HOV Lanes	Nickel	Corps	Replacement Weed Control, Litter Pick-up, Plant	76,873	0	0	24,273	26,200	16,800	9,600	0	0	0	0	0
					Replacement, permit coordination, and R/W verification & modification												
109930E	100552S I-5/S	SR 532 NB Interchange Ramps - Add Turn Lanes	Nickel	Corps	Weed Control, Litter Pick-up, Plant	61,091	0	0	18,575	28,253	14,263	0	0	0	0	0) 0
					Replacement, permit coordination, and R/W verification & modification												
109930E	100585Q I-5/3	36th St Vicinity to SR 542 Vicinity - Ramp Reconstruction	TPA	Corps	Weed Control, Litter Pick-up, and Plant Replacement	36,600	0	0	6,122	30,478	0	0	0	0	0	0) 0
109930E	100928G SR	9/SR 531-172nd St NE - Intersection Improvements	TPA	Corps	2-5 year plant establishment	69,900				29,900	30,000	10,000					
109930E	100930H SR	9/Schloman Rd to 256th St NE - New Alignment	Nickel	Corps	Weed Control, Litter Pick-up, Plant	103,496	0	0	53,933	30,533	15,480	3,550	0	0	0	0) 0
					Replacement, permit coordination, and R/W verification & modification												
109930E	100930I SR	9/252nd St NE Vicinity - Add Turn Lane	Nickel	Corps	Weed Control, Litter Pick-up, Plant	1,621	0	0	0	1,621	0	0	0	0	0	0) 0
					Replacement, permit coordination, and R/W verification & modification												
109930E	100931C SR	9/268th St Intersection - Add Turn Lane	Nickel	Corps	Weed Control, Litter Pick-up, Plant	2,951	0	0	0	2,951	0	0	0	0	0	0) (
					Replacement, permit coordination, and R/W verification & modification												
		9/Pilchuck Creek - Replace Bridge	TPA	Corps	year 3 plant establishment	40,600						40,600					
109930E	102027C SR	20/Quiet Cove Rd Vicinity to SR 20 Spur - Widening	Nickel	Corps	Weed Control, Litter Pick-up, and Plant Replacement, permit coordination, and	538,548	0	0	14,804	208,614	210,080	105,050	0	0	0	0) 0
					R/W verification & modification												
109930E	102039A SR	20/Fredonia to I-5 - Add Lanes	Nickel	Corps	Weed Control, Litter Pick-up, Plant Replacement, permit coordination, and	351,972	0	0	74,263	107,251	101,984	41,563	17,631	9,280	0	0	0
					R/W verification & modification												
		99/W Fork Hylebos Creek - Fish Passage	TPA	Carra	years 2-7 plant establishment	121,800		_	00,000	24.040	00.070	40,600	40,600	40,600	0) ()
109930E	116/03E SR	167/15th St SW to 15th St NW - Add HOV Lanes	Nickel	Corps	Weed Control, Litter Pick-up, Plant Replacement, permit coordination, and R/W verification & modification	86,791	0	0	26,062	31,240	23,876	5,613	U	0	U	U) 0
		532/Davis Slough Bridge Replacement - Widening for Flood Prevention	TPA	Corps	2-7 year plant establishment	269,902				40,000	41,300	89,967	48,667	22,467	21,102	6,400	i .
		539/Tenmile Road to SR 546 - Widening	Nickel	Corps	years 2-10 plant establishment	119,300			4.054	29,825	29,825	29,825	29,825	0	0		
109930E	154229G SR	542/Nooksack River - Redirect River and Realign Roadway	TPA	HPA	Weed Control, Litter Pick-up, and Plant Replacement	71,900	0	0	4,051	10,900	56,949	0	0	0	0	0	0
109930E	154302E SR	543/I-5 to Canadian Border - Add Lanes	Nickel	Corps	Weed Control, Litter Pick-up, Plant Replacement, permit coordination, and R/W verification & modification	91,317	0	0	29,715	41,536	10,036	10,030	0	0	0	0) 0
109930E	154813A Terr	rell Creek	TPA		Weed Control, Litter Pick-up, and Plant Replacement	1,719	0	0	1,719	0	0	0	0	0	0	0) 0
109930E	800502K I-5/S	SR 161/SR 18 - Interchange Improvements	TPA	Corps	Weed Control, Litter Pick-up, Plant	182,319	0	0	0	58,092	25,500	29,000	32,276	31,053	6,398	0) 0
					Replacement, permit coordination, and R/W verification & modification												
		167/8th St E Vic to S 277th St Vic - Southbound Managed Lane	TPA	Corps	6-10 year plant establishment	81,300							41,300	40,000			
109930E	840502B I-40	05/SR 181 to SR 167 - Widening	Nickel	Corps	Weed Control, Litter Pick-up, Plant Replacement, permit coordination	272,843	0	0	0	106,577	87,301	67,764	11,201	0	0	0	0
109930E	840561A I-40	95/SR 520 to SR 522 - Widening	Nickel	Corps	Weed Control, Litter Pick-up, Plant	254,906	0	0	53,936	94,595	97,385	8,990	0	0	0	0	0
					Replacement, permit coordination, and R/W verification & modification												
109930E	Pen	nding	Nickel/TPA	Corps	Weed Control, Litter Pick-up, Plant	497,107	0	0	0	207,892	168,515	73,800	28,600	17,100	1,200	0) 0
					Replacement, permit coordination, and R/W verification & modification												
299930E	209703E US	97/Blewett Pass Passing Lane	TPA	USFS	weed control/monitoring	4,000	0	0	250	3,750	0	0	0	0	0	0) 0
		2/97 Orondo Passing Lane	TPA	Corps, shoreline	weed control/replanting monitoring	6,000		0	965	5,035	0	0	0	0	0		
	200201K, US 200201L	2 Tumwater Canyon Bridge Replacements	TPA	USFS	Weed control and planting.	97,200	0	0	0	16,200	16,200	16,200	16,200	16,200	16,200	0) 0
		285, West end of George Sellar Bridge	TPA	USFS	Weed control and planting.	15,829		0	0	10,429	5,400	0	0	0	0		
		ses Lake Mitigation Bank shastin Interchange	TPA Nickel	Corp, HPA, Moses Lake HPA, Corps Permit,	weed control/replanting/ Monitoring weed control/replanting/irrigation/bmp	20,371 24,000		0	20,371 17,839	6,161	0	0	0	0	0		
		ey Vic Noise Walls	TPA	Corps	maintenance Plant Establishment - weed control & plant	40,000		0	877	39,123	0	0	0	0	0		
399930E	300581A L-5/0	Grand Mound to Maytown – Add Lanes and Replace Intersection	Nickel	COE NWS-2007-284-SOD DOE 4281	rep Plant Establishment - weed control & plant	36,000	0	0	0	8,000	12,000	9,333	6,667	0	0	0) (
		, ·		Thurston Co. SSDP-2006102850	rep												
399930E	300581B Gra	and Mound to Maytown stage 2	Nickel	Corps	Plant Establishment - weed control & plant rep	80,000	0	0	1,869	0	0	0	0	0	78,131	0	0
		16/I-5 to Tacoma Narrows Bridge - Add HOV Lanes	Nickel	Corps	Roadside Restoration	538,057		0	79,966	110,240	86,401	65,163	38,595	10,376	147,316		0
	0404000 110	101/Blyn Vicinity - Add Passing Lanes	Nickel	COE NWS-2007-2102 WSDOT	Plant Establishment - weed control & plant	19,850	0	0	19,850	0	0	0	0	0	0	0) 0

PIN	Source PIN	Source Project Title	Rev. Package	Permit	Activity	Total	Prior 0	9 - 11	11 - 13	13 - 15	15 - 17	17 - 19	19 - 21	21 - 23	23 - 25	25 - 27 F	uture
399930E		101/Unnamed Tributary to Lower Salmon Creek - Fish Barrier	TPA	COE NWS-2011-105-DOT DOE HPA #122536-2	Plant Establishment - weed control & plant rep	22,956	0	0	11,632	11,324	0	0	0	0	0	0	0
399930E	310126B Hoo	odsport Slope Repair	TPA	Corps	Revegetation	13,289	0	0	0	13,289	0	0	0	0	0	0	0
399930E	310126C US	101/Hoodsport Vicinity - Stabilize Slope	TPA	COE NWS-2008-890-SOD	Mitigation/Roadside Restoration	11,861	0	0	1,220	6,727	3,914	0	0	0	0	0	0
399930E	341015A SR	410/214th Ave E to 234th - Add Lanes - (Fennel Cr extension/Kelly Farm)	TPA	COE NWS-2009-280 DOT Pierce Co. CAO #660013,660015,& 660016	Mitigation/Roadside Restoration	512,560	0	0	9,541	113,691	139,836	122,146	89,055	7,333	30,958	0	0
		m Loop Stage 1	TPA	Corps	Scatter Cr pocket Gopher Mit site	0		0	0	0	0	0		0	0	0	0
	351025A Yelr	•	TPA	Corps		19,990		0	19,990	0	0	0	0	0	0	0	0
399930E		BE DETERMINED	Nickel	Corps	Roadside Restoration	178,907	0	0	0	0	60,180	45,099	30,419	43,209	0	0	0
499930E	400506H I-5/I	NE 134th St Interchange (I-5/I-205) - Rebuild Interchange	Nickel	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat), stormwater management, RCP	40 acres of wetland mitigation on two sites, constructed stormwater wetlands, major roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	442,500	0	0	0	192,500	100,000	75,000	50,000	25,000	0	0	0
499930E	400506I I-5/\$	SR 501 Ridgefield Interchange - Rebuild Interchange	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, City of Ridgefield AND Clark County CAO permits (wetland and buffer, habitat), stormwater management, RCP	10 acres wetland mitigation, constructed stormwater wetlands, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	248,200	0	0	0	123,200	50,000	37,500	25,000	12,500	0	0	0
499930E	400507R I-5/f	Rush Rd to 13th St - Add Lanes	Nickel	Corps 404, Ecology 401, HPA, BA/BO commitments, Lewis County AND City of Chehalis CAO permits (wetland and buffer riparian), stormwater management, RCP	5 acres wetland conversion mitigation, 2 acres riparian mitigation, constructed, stormwater wetlands, limited roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair.	59,020	0	0	8,093	45,007	5,920	0	0	0	0	0	0
499930E	400508W I-5/I	Mellen Street I/C to Grand Mound I/C - Add Lanes	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Lewis County AND Thurstor County CAO permits (wetland and buffer, habitat, oak woodland), stormwater management.	30 acres wetland enhancement for off-site flow control mitigation, 10 acres oak woodland mitigation, 20 acres wetland buffer re-establishment, temporary wetland impact re-establishment. Activities: Vegetation management, weed control, plant replacement, vandalism repair, hydrology monitoring.	412,700	0	0	0	225,100	75,000	56,300	37,500	18,800	0	0	0
499930E	400510A I-5/S	SR 432 Talley Way Interchanges - Rebuild Interchanges	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, City of Longview AND Cowlitz County CAO permits (wetland and buffer, habitat), RCP	40 acres wetland mitigation on two sites, buffer mitigation, constructed stormwater wetlands, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), vandalism repair.	325,000	0	0	0	75,000	100,000	75,000	50,000	25,000	0	0	0
499930E	400511W I-5/	Mellen Street to Blakeslee Junction - Add Lanes, I/C Improvements		Corps		202,500				15,000	62,500	50,000	37,500	25,000	12,500		
499930E	400599R I-5/s	SR 502 Interchange - Build Interchange	Nickel	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat), RCP	40 acres wetland mitigation, 10 acres riparian habitat mitigation on multiple sites, buffer mitigation, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	370,240	0	0	124,931	155,309	50,000	20,000	20,000	0	0	0	0
499930E	400612A SR	6/Rock Creek Br E - Replace Bridge	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Lewis County CAO permits (wetland and buffer, habitat)	3 acres wetland mitigation. Activities: Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	90,000	0	0	0	0	30,000	24,000	18,000	12,000	6,000	0	0
499930E	400612B SR	6/Rock Creek Br W - Replace Bridge	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Lewis County CAO permits (wetland and buffer, habitat)	3 acres wetland mitigation. Activities: Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	110,000	0	0	0	20,000	30,000	24,000	18,000	12,000	6,000	0	0
499930E	400694A SR	6/Willapa River Br - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control, plant replacement, vandalism repair.	90,000	0	0	0	0	30,000	24,000	18,000	12,000	6,000	0	0

PIN	Source PIN	Source Project Title	Rev. Package	Permit	Activity	Total	Prior 0	9 - 11	11 - 13	13 - 15	15 - 17	17 - 19	19 - 21	21 - 23	23 - 25	25 - 27 F	uture
499930E		hehalis River Bridge - Replace Bridge	ТРА	Corps 404, Ecology 401, HPA, BA/BO commitments, Lewis County CAO permits (wetland and buffer, habitat)	On-site buffer and riparian mitigation. Activities: Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	44,000	0	0	5,885	22,815	15,300	0	0	0	0	0	0
499930E	401409W SR 14/Camas \	Washougal - Add Lanes and Build Interchange	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, City of Camas AND City of Washougal CAO permits (buffer, habitat), stormwater management, RCP	5 acre riparian mitigation, up to 5 acres of natural dispersion area (includes wetland and buffer enhancement), roadside restoration. Activities: Vegetation management, weed control, plant replacement, irrigation management, vandalism repair, annual permit fees.	250,000	0	0	0	102,656	50,000	40,000	30,000	20,000	7,344	0	0
499930E		f Goldendale - Wildlife Habitat Connectivity	TPA			20,000				20,000							
499930E	410104A US 101/Middle	Nemah River Br - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control, plant replacement, vandalism repair.	90,000	0	0	0	0	30,000	24,000	18,000	12,000	6,000	0	0
499930E	410194A US 101/Bone R	River Bridge - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control, plant replacement, vandalism repair.	105,000	0	0	0	23,000	12,000	28,000	21,000	14,000	7,000	0	0
499930E	410510A SR 105/Smith 0	Creek Br - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control, plant replacement, vandalism repair.	90,000	0	0	0	0	30,000	24,000	18,000	12,000	6,000	0	0
499930E	410510B SR 105/North F	River Br - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control, plant replacement, vandalism repair.	90,000	0	0	0	0	30,000	24,000	18,000	12,000	6,000	0	0
499930E	420511A I-205/Mill Plain	Interchange to NE 18th St - Build Interchange - Stage 2	TPA	BA/BO commitments, City CAO permits, various City development permits, RCP	Activities: Vegetation management, weed control, plant replacement, irrigation management, vandalism repair.	120,000	0	0	0	0	0	50,000	40,000	30,000	0	0	0
499930E	450000A SR 500/St John	ns Blvd - Build Interchange	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, City of Vancouver AND Clark County CAO permits (wetland and buffer, habitat), RCP	10 acres wetland mitigation, constructed stormwater wetlands, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	239,750	0	0	0	114,750	50,000	37,500	25,000	12,500	0	0	0
499930E	450208W SR 502/I-5 to B	Battle Ground - Add Lanes	Nickel/TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat), stormwater management, RCP	100+ acres wetland mitigation on multiple sites, undetermined habitat mitigation on multiple sites, buffer mitigation, constructed stormwater wetlands, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	752,900	0	0	0	152,900	200,000	160,000	120,000	80,000	40,000	0	0
499930E	450393A SR 503/Lewisv	ville Park Vicinity - Add Climbing Lane	ТРА	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat)	5 acres wetland mitigation, 2 acres habitat/riparian mitigation. Activities: Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	92,900	0	0	11,877	41,023	20,000	10,000	10,000	0	0	0	0
499930E	400595A I-5/Salmon Cre	eek to I-205 - Widening - Environmental Mitigation	Nickel	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat), RCP	10 acres habitat mitigation, 0.5 acres wetland mitigation, stream realignment, limited roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	106,460	0	0	25,203	73,257	4,000	4,000	0	0	0	0	0
499930E	414206F SR 142/Bowma	an Cr/Snyder Canyon Cr Fish Pass Environmental Mit.	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Klickitat County CAO permits (buffer, habitat)	2 acre wetland/riparian mitigation site, stream channel realignment. Activities: Vegetation management, weed control, plant replacement, vandalism repair.	24,500	0	0	1,683	21,817	1,000	0	0	0	0	0	0
499930E	420508A I-205/Mill Plain	I/C to NE 18th St - Stage 1 - Env. Mitigation	TPA	BA/BO commitments, City CAO permits, various City development permits, RCP	Activities: Vegetation management, weed control, plant replacement, irrigation management, vandalism repair.	114,020	0	0	35,919	61,101	17,000	0	0	0	0	0	0

PIN	Source PIN	Source Project Title	Rev. Package	Permit	Activity	Total	Prior 09	9 - 11	11 - 13	13 - 15	15 - 17	17 - 19	19 - 21	21 - 23	23 - 25	25 - 27 F	uture
499930E	450008A SR 500/I-205	Merge Lanes - Environmental Mitigation	TPA	Corps 404, Ecology 401, BA/BO commitments, City of Vancouver CAO permits (wetland and buffer)	0.5 acres wetland/riparian mitigation. Activities: Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	26,200	0	0	2,004	13,596	10,600	0	0	0	0	0	0
599930E	501203X US 12/French	ntown Vicinity to Walla Walla - Add Lanes	Nickel/TPA	A ACOE 404 Ecology 401 HPA	Compensatory mitigation site management required through 2015 by Corps of Engineers and Department of Ecology. Includes site management oversight, plan approval, and adaptive management to achieve success.	51,040	0	0	31,040	20,000	0	0	0	0	0	0	0
599930E	501213E US 12/Nache	s River N of Yakima - Stabilize Slopes	TPA	Corps	Roadside restoration	35,835	0	0	9,026	5,000	21,809	0	0	0	0	0	0
599930E	508201O I-82/Valley Ma	all Blvd - Rebuild Interchange	TPA	ACOE #NWS-2009-121 Ecology 401 HPA	Compensatory mitigation site management to meet Corps of Engineers and Department of Ecology permit requirements. Includes vegetation management, plantings, irrigation, and soil amendments.	72,794	0	0	8,772	50,715	13,307	0	0	0	0	0	0
599930E	541002L SR 410/Rattle	esnake Creek - Stabilize Slopes	TPA	HPA Ecology 401	Roadside restoration to meet Yakima County, WDFW, NMFS, and USFWS mitigation requirements. Includes vegetation management, replantings, and irrigation maintenance.	15,492	0	0	9,860	5,632	0	0	0	0	0	0	0
599930E	524002C SR 240/Yakin	na River Vic - Remediation of Failing Wetland Mitigation Site	Nickel	HPA Ecology 401	Weed control, site management, and other future work to meet permitting requirements.	157,281					54,883	102,398					
699930E	602704A SR 27 Pine C	reek Bridge Replacement	TPA	Corps Permit Mitigation	Weed control,replanting	259,945	0	0	1,314	58,748	69,678	66,091	64,114	0	0	0	0
699930E	627000E SR 270 Pulma	an to Idaho State Line	Nickel	Corps Permit Mitigation	Weed control,replanting	464,274	0	0	92,508	177,741	194,025	0	0	0	0	0	0
699930E	600003A North Spokan	e Corridor	Nickel	Corps Permit Mitigation	Weed control,replanting	230,192	0	0	0	84,989	48,402	48,402	48,399	0	0	0	0